

Activity ID	Activity Name	Projected Finish	EPC Baseline Finish	EPC Baseline Variance	Total Float	2009												2010												2011							
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Pr
<b>Civil/Site/Buildings</b>																																					
<b>O &amp; G Industries, Inc.</b>																																					
OGPWPM0600	Major Earthwork/Blasting Complete	17-Oct-08 A	18-Aug-08	-44																																	
OGPWPM8010	HRSG & Aux Eqpt FNDNs Complete	24-Oct-08 A	26-Nov-08	22																																	
OGPWPM0220	Pipe Rack FNDNs Complete	24-Nov-08 A	05-Nov-08	-14																																	
OGPWPM1010	CTG & Aux Eqpt FNDNs Complete	08-Jan-09 A	03-Dec-08	-23																																	
OGPWPM0390	Access Road Ready for Heavy Haul Eqpt	16-Jan-09 A	31-Oct-08	-50																																	
OGPWPM5010	STG FNDN Complete	24-Mar-09 A	09-Dec-08	-72																																	
OGPWPM0700	Power House Bldg FNDNs & Grade Beams Complete	15-Apr-09 A	18-Nov-08	-102																																	
<b>O &amp; G Bldg Division</b>																																					
OBPWBA300	Warehouse/Maint Bldg Complete	21-Nov-08 A	24-Nov-08	0																																	
OGPWPM3000	Turbine Building Bridge Crane Operational (1-13 Line)	20-May-09 A	15-May-09	-4																																	
OGPWPM3010	Turbine Building Bridge Crane Operational (13-15 Line)	14-Sep-09 A	03-Aug-09	-43																																	
ROGPWPM3020	Turbine Building Bridge Crane Operational (Post Event) - (8-15 Line)	25-May-10 A																																			
ROGPWPM3010	Turbine Building Bridge Crane Operational (Post Event) - Full Range	13-Sep-10			41																																
OGPWPM3030	Power House Bldg Complete	29-Sep-10	10-Nov-09	-226	104																																
<b>Berlin Steel</b>																																					
OGPWPM3025	Power House Bldg Structural Steel Erection Complete	25-Sep-09 A	30-Jun-09	-62																																	
OGPWPM3035	Power Block Pipe Rack Structural Steel Erection Complete	16-Oct-09 A	03-Aug-09	-63																																	
ROGPWPM3025	Power House Bldg Structural Steel Repairs Complete	03-Sep-10			119																																
<b>Underground Electrical/Mechanical</b>																																					
<b>Keystone Piping</b>																																					
OGPWPM7100	U/G Mechanical Piping Complete	24-Jul-09 A	12-Nov-08	-176																																	
<b>U/G Electric (Ducci)</b>																																					
OGPWPM1400	U/G Electrical Ductbank (Power Block) Complete	24-Jul-09 A	12-Nov-08	-176																																	
OGPWPM1410	U/G Electrical Ductbank (to Fuel Gas Bldg) Complete	24-Jul-09 A	30-Apr-09	-59																																	
<b>McPhee (Ductbank Extras)</b>																																					
OGPWPM1390	U/G Electrical Duct Bank (Access Road) Complete	17-Oct-08 A	25-Aug-08	-39																																	
<b>Combustion Turbine Generators</b>																																					
<b>Frank Lill (Centerline)</b>																																					
OGPWPM5435	Combustion Turbine #1 on Fndn	26-Jan-09 A	26-Jan-09	-1																																	
OGPWPM5445	Combustion Turbine #2 on Fndn	30-Jan-09 A	30-Jan-09	-1																																	
OGPWPM5425	Combustion Turbine Generator #2 on Fndn	18-Feb-09 A	19-Feb-09	0																																	
OGPWPM5415	Combustion Turbine Generator #1 on Fndn	23-Feb-09 A	26-Feb-09	2																																	
OGPWCM5520	Combustion Turbine Generator #2 Installation Complete	12-Aug-09 A	21-Aug-09	6																																	
OGPWCM5405	Combustion Turbine Generator #1 Installation Complete	13-Aug-09 A	14-Aug-09	0																																	
OGPWCM5420	CTG #1 Auxilliary Eqpt Complete	06-Nov-09 A	11-Sep-09	-41																																	
OGPWCM5521	CTG #2 Auxilliary Eqpt Complete	06-Jan-10 A	11-Sep-09	-81																																	
ROGPWCM5531	CT/CTG #2 Repairs Complete	22-Dec-10			10																																
ROGPWCM5430	CT/CTG #1 Repairs Complete	30-Dec-10			5																																
<b>Contech</b>																																					
OGPWPM5045	CTG #1 Lube Oil Flush Complete	19-Dec-09 A	02-Nov-09	-47																																	
OGPWPM5040	CTG #2 Lube Oil Flush Complete	04-Jan-10 A	02-Nov-09	-63																																	
<b>Heat Recovery Steam Generators</b>																																					
<b>Frank Lill (Centerline)</b>																																					
OGPWPM6165	C/L Set HRSG #2 Structure/Modules on Fndn	01-Jun-09 A	01-May-09	-21																																	
OGPWPM6155	C/L Set HRSG #1 Structure/Modules on Fndn	15-Jun-09 A	22-Jun-09	4																																	
OGPWCM6150	Hydrotest HRSG #1 Complete	28-Dec-10	05-Jan-10	-251	6																																
OGPWCM6250	Hydrotest HRSG #2 Complete	28-Dec-10	05-Jan-10	-251	6																																
OGPWCM6215	HRSG #2 Installation Complete	30-Dec-10	20-Oct-09	-432	24																																
OGPWCM6115	HRSG #1 Installation Complete	30-Dec-10	20-Nov-09	-282	16																																
OGPWPM6075	HRSG #2 Steam Blows Complete	09-Feb-11	01-Apr-10	-309	2																																
OGPWPM6070	HRSG #1 Steam Blows Complete	11-Feb-11	18-Mar-10	-325	0																																
OGPWPM6080	Combined HRSG Steam Blows Complete	12-Feb-11			0																																
<b>Keystone A/G Mechanical</b>																																					
OGPWCM6257	A/G Mech Complete HRSG Blowdown Sys (AG Mech Scope Only) - ...	29-Sep-09 A	18-Aug-09	-29																																	
<b>Steam Turbine Generator</b>																																					
<b>O &amp; G Industries, Inc.</b>																																					






■ Actual Work      ◆ ◆ Milestone  
■ Remaining Work  
■ Critical Remaining Work  
◆ Baseline Milestone

**KLEEN ENERGY PROJECT**  
 MIDDLETOWN, CT  
 PROGRESS AS OF 26-Jul-10



Activity ID	Activity Name	Projected Finish	EPC Baseline Finish	EPC Baseline Variance	Total Float	2009												2010												2011							
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Pr
OGPWPM7040	STG Initial Roll Complete	24-Feb-11	20-Apr-10	-305	0																																
<b>Frank Lill (Centerline)</b>																																					
OGPWCM5225	Surface Condenser Pre-Assembly Complete	07-Jul-09 A	11-Mar-09	-82																																	
OGPWPM5236	Surface Condenser Set on Fndn (STG)	08-Jul-09 A	24-Apr-09	-52																																	
OGPWPM5225	Steam Turbine Generator Set (HP, IP & Gen) on FNDN	28-Jul-09 A	05-Jun-09	-36																																	
OGPWCM5015	ST Drain Tank Installation Complete	14-Aug-09 A	30-Apr-09	-74																																	
OGPWCM5227	Surface Condenser Installed - Connected to STG	03-Nov-09 A	10-Jul-09	-82																																	
OGPWPM5216	Set Steam Turbine (Complete) on Fndn	28-Jan-10 A	27-May-09	-171																																	
OGPWCM5210	STG Auxilliary Eqpt Complete	15-Nov-10	22-Sep-09	-293	56																																
OGPWCM5205	Steam Turbine Generator Complete	17-Nov-10	20-Nov-09	-302	65																																
<b>Mechanical Installations</b>																																					
<b>Frank Lill (Centerline)</b>																																					
OGPWSM3130	All High Energy Piping Complete	11-Jan-11	17-Feb-10	-229	9																																
<b>Keystone A/G Mechanical</b>																																					
OGPWCM8533	Aux Boiler Interconnecting Piping Complete	03-Sep-09 A	23-Oct-09	36																																	
OGPWSM4220	Complete Aux. Boiler Installation	03-Sep-09 A	02-Oct-09	20																																	
OGPWCM5085	A/G Mech Complete FG Compressor/Conditioner Skids Installation	10-Sep-09 A	13-Oct-09	33																																	
OGPWSM5110	A/G Mech Complete Fuel Oil Sys - 562 (Power Block)	16-Sep-09 A	06-Jan-10	77																																	
OGPWCM7095	A/G Mech Complete Fire Pumps/Ppg - 572	16-Sep-09 A	01-Sep-09	-10																																	
OGPWSM4310	Hydrotest Aux Boiler	10-Nov-09 A																																			
OGPWCM6680	Fuel Gas System Complete - Milestone #1 (Finish Milestone)	25-Jan-10 A																																			
OGPWCM6370	Fuel Gas Sys Complete - Milestone #2 (Finish Milestone)	29-Jan-10 A																																			
OGPWCM7120	A/G Mech Condensate Sys Complete - 516	26-Aug-10	06-Nov-09	-204	97																																
OGPWSM4200	A/G Mech Complete Instrument & Compressed Air Sys - 544	02-Sep-10	10-Sep-09	-250	84																																
OGPWCM5990	A/G Mech Complete Ammonia Sys Installation - 541	01-Nov-10	26-Oct-09	-259	66																																
OGPWCM7125	A/G Mech Complete Demin Water/Chem Feed Sys - 513	17-Nov-10	06-Nov-09	-262	28																																
OGPWCM7115	A/G Mech Complete Closed Cooling Water Sys - 464	18-Nov-10	03-Dec-09	-245	35																																
OGPWSM3110	All BOP Systems & Piping Complete Except Waste Water	07-Jan-11	17-Feb-10	-226	21																																
<b>Chicago Bridge &amp; Iron Tank Erector</b>																																					
OGPWAG0980	Raw/Fire Water Tank Available	09-Nov-09 A																																			
OGPWAG0970	Demin Water Tank Available	11-Jan-10 A																																			
ROGPWAG0970	Demin Water Tank Available (Post Event)	13-Sep-10			75																																
<b>River Water Intake System</b>																																					
<b>O &amp; G Bldg Division</b>																																					
OBWRPM284	Collector Well Access Rd-Retaining Wall #1 Complete	11-Jul-08 A	08-Jan-08	-133																																	
OBWRPM274	Collector Well Access Rd-Retaining Wall #2 Complete	09-Sep-08 A	07-Feb-08	-152																																	
OBWRPM294	Collector Well Access Rd-Retaining Wall #4&4a (Well 2)	17-Aug-09 A	23-Apr-09	-79																																	
OBWRPM304	Collector Well Access Rd-Retaining Wall #3 Complete	18-Aug-09 A	08-Jan-08	-411																																	
OBWRB00170	Raw Water Available (with Temp Eqpt)	28-Sep-09 A	15-Jul-09	-75																																	
OBWRPM164	Well #1 Pmhouse- Complete	05-Feb-10 A	18-Jul-09	-202																																	
OBWRPM174	Well #2 Pmhouse- Complete	05-Feb-10 A	18-Jul-09	-202																																	
OBWR680	IWTP Bldg Complete	16-Jun-10 A	04-Jun-09	-263																																	
OBWRPM627	Booster Pmp Bldg Complete	04-Aug-10	21-Jun-09	-286	122																																
OGPWSU3030	Raw Water Available (Permanent Pmps/Temp Electric)	04-Aug-10	18-Jan-10	-196	244																																
OBWR664	IWTP Processed Water Available	03-Sep-10	31-Jul-09	-396	152																																
OGPWSU3050	Raw Water Available (Permanent Electric)	24-Sep-10	29-Sep-10	5	131																																
<b>Ranney Wells</b>																																					
OGWRPM1471	Collector Well #2 Caissons Complete	10-Oct-08 A	15-Oct-08	5																																	
OGWR1514	Collector Well #1 Caissons Complete	30-Jan-09 A	22-Dec-08	-28																																	
OGWRPM1483	Collector Well #2 Ready for Pump Testing	25-Mar-09 A	12-Mar-09	-11																																	
OGWRPM1514	Collector Well #1 Ready for Pump Testing	12-Jun-09 A	12-Mar-09	-78																																	
<b>Natgun</b>																																					
OBWRPMA240	Booster Pmp 0.5MG Tank Complete	03-Dec-08 A	03-Dec-08	0																																	
OBWRPM565	IWTP 2.5MG Water Tanks Complete	15-Jan-10 A	04-Jun-09	-156																																	
<b>Circulating Water System</b>																																					
<b>Keystone A/G Mechanical</b>																																					
OGPWCM3522	A/G Mech Complete Circ Water Water Sys - 461	28-Dec-10	13-Oct-09	-307	12																																
<b>Fuel Oil System</b>																																					

Legend:

-  Actual Work
-  Remaining Work
-  Critical Remaining Work
-  Milestone
-  Baseline Milestone

**KLEEN ENERGY PROJECT**  
MIDDLETOWN, CT  
PROGRESS AS OF 26-Jul-10



**Kleen Energy Systems, LLC**  
90 Industrial Park Road - Middletown, CT 06457

