

December 20, 2018


Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Semi-annual Status of Construction Report, December 2018

Dear Chairman Stein:

Attached are an original and fifteen (15) copies of the above – referenced semi-annual status of construction report submitted on behalf of The Connecticut Light and Power Company, doing business as Eversource Energy. This report covers numerous projects that are underway and for which the Connecticut Siting Council (“Council”) had approved an application for a certificate or had determined by declaratory rulings would not have a substantial adverse environmental effect. Projects that are identified as complete in this report will not appear in the next semi-annual report.

Sincerely,



Kathleen M. Shanley
Manager - Transmission Siting

Attachment

Attachment

Docket 461A - Greenwich Substation and Line Project – in Greenwich

Construction at Cos Cob Substation is in progress and scheduled for completion in the second quarter of 2019. Line construction is scheduled to begin in the first quarter of 2019 and Greenwich Substation construction is scheduled to begin in the second quarter of 2019. All construction is scheduled for completion in the first quarter of 2020.

Docket 466 - Frost Bridge to Campville – in Watertown, Thomaston, Litchfield and Harwinton

Construction is complete. Construction completion notification letter to the CSC is being prepared.

Docket 468 - Southwest Connecticut Reliability Project – in Bethel, Danbury, and Brookfield

Construction is complete. Construction completion notification letter to the CSC is being prepared.

Docket 474 - Greater Hartford Central Connecticut Reliability Project – in Hartford, West Hartford, and Newington

Construction of the underground line and construction of the Newington Substation modifications are in progress. Construction of the Southwest Hartford Substation modifications are scheduled to begin in March 2019, and overhead line construction is scheduled to begin in May 2019. All construction is scheduled for completion in November 2019.

Ruling 1061 - Stamford Development - in Stamford – Structure replacement

Construction is in progress and scheduled for completion in the spring of 2020.

Ruling 1216 - 398 Line Reconductoring – in New Milford, Sherman and Kent – Switching station and line modifications

Construction is scheduled to begin in the first quarter of 2019.

Ruling 1217 - Bloomfield - Windsor Upgrades – in Bloomfield and Windsor – Equipment and line modifications

Construction is complete.

Ruling 1226 - Towantic Switching Station and Line Modifications – in Waterbury, Middlebury and Oxford – Switching station and line modifications

Construction is complete. Final restoration monitoring is scheduled for completion in January 2019.

Ruling 1230 - Stony Hill Substation – in Brookfield – Equipment modifications and new access road

Construction is complete.

Ruling 1283 - Southington Substation – in Southington – Install control house

Construction is complete.

Ruling 1286 - West Brookfield Reliability – in Brookfield – Equipment and line modifications

Substation construction is complete. Line construction is scheduled to begin in September 2019.

Ruling 1287 - 1470 Line Upgrade – in Redding, Weston, and Wilton – Line modifications

Construction has not begun.

Ruling 1291 - Towantic Line Upgrade – in Milford, Stratford, and Trumbull – Line modifications

Construction is complete. Final restoration monitoring is scheduled for completion in July 2019.

Ruling 1314 - 1555 Line Rebuild – in New Milford – Line modifications

Construction is in progress and scheduled for completion in June 2019.

Ruling 1325 - Danbury Telecommunications – in Danbury – Telecommunication modifications

Construction is in progress and scheduled for completion in February 2019.

Ruling 1337 - Stepstone to Green Hill Substation Upgrade – in Guilford and Madison – Line modifications

Construction is in progress and scheduled for completion in December 2018.

Ruling 1343 - Bridgeport Harbor Line Reconductoring – in New Britain, Berlin, and Southington – Line reconductoring

Construction is complete. Restoration is in progress and scheduled for completion in the first quarter of 2019.

Ruling 1344 - 1342 Line Upgrade – in Madison, Killingworth, Clinton, Westbrook, Essex, and Old Saybrook – Line modifications

Construction is in progress and scheduled for completion in the second quarter of 2019.

Ruling 1346 - Manchester Telecommunications – in Manchester – Telecommunications modifications

Construction is scheduled to begin in March 2019.