



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

October 5, 2018

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project
Monthly Construction Progress Report –September 2018

Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3 and Volume 1 – Part 2A (Demolition of Warehouse Building and Pre-Construction Site Preparation) Section F.3 of the *Greenwich Substation and Line Project (Project) Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of September 2018.

This Construction Progress Report pertains to work at the Cos Cob Substation and the demolition of the warehouse building formerly occupied by the Pet Pantry Super Discount Stores, LLC (“Pet Pantry”).

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is stylized and fluid.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A
GREENWICH SUBSTATION AND LINE PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
SEPTEMBER 2018**

1. COS COB SUBSTATION

The contractor maintained erosion and sedimentation controls, as appropriate. Two (2) structure & equipment foundations in the western expansion area were installed, equipment support steel installed, monopole erected, and below grade trench and conduit installation began. Excess material was removed to an approved facility.

Table 1 in Attachment 1 illustrates the status of the substation work as of September 30, 2018

2. PET PANTRY WAREHOUSE DEMOLITION

The contractor mobilized to the site and installed sediment and erosion controls, as appropriate and installed a post mounted security fence around the site.

Table 1(in Attachment 2 illustrates the status of the demolition work as of September 30, 2018.

ATTACHMENT 1

**Table 1
Substation Construction Progress
(September 30, 2018)**

Substation Location	Project Activity (% Complete)					
	Cos Cob Substation Work					
	Construction Start Date	Site Preparation/Development	Foundation Installation	Steel Erection	Electrical Equipment Installation	Testing/Energization
Cos Cob	5/12/2018	23%	57%	12%	10%	15%

ATTACHMENT 2

**Table 1
Pet Pantry Demolition Construction Progress
(September 30, 2018)**

Site Location	Project Activity (% Complete)			
	Pet Pantry Demolition			
	Construction Start Date	Site Preparation/Development	Hazardous Material Abatement	Structural Demolition
290 RR Ave	9/11/2018	8%	0%	0%