



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

January 11, 2019

Mr. James J. Murphy, Jr., Acting Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project
Monthly Construction Progress Report –December 2018

Dear Acting Chairman Murphy:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3 and Volume 1 – Part 2A (Demolition of Warehouse Building and Pre-Construction Site Preparation) Section F.3 of the *Greenwich Substation and Line Project (Project Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of December 2018.

This Construction Progress Report pertains to work at the Cos Cob Substation and the progress of the 290 Railroad Avenue warehouse building demolition).

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is stylized and fluid.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A
GREENWICH SUBSTATION AND LINE PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
DECEMBER 2018**

1. COS COB SUBSTATION

The following work was completed:

- Maintenance of erosion and sedimentation controls, as appropriate.
- Installation of foundations
- Installation of driveway curbing
- Installation of ground grid and electrical conduits
- Installation of electrical equipment as appropriate.
- The continued excavation of site to finished grade in addition to the removal of excess material to an approved facility.

Table 1 (in Attachment 1) illustrates the status of the substation work as of December 2018

2. 290 RAILROAD WAREHOUSE DEMOLITION

The following work was completed:

- Capped domestic water main to the building

Table 1 (in Attachment 2) illustrates the status of the demolition work as of December 2018.

ATTACHMENT 1

**Table 1
Substation Construction Progress
(December 31, 2018)**

| Substation Location | Project Activity (% Complete) | | | | | |
|---------------------|-------------------------------|------------------------------|-------------------------|----------------|-----------------------------------|----------------------|
| | Cos Cob Substation Work | | | | | |
| | Construction Start Date | Site Preparation/Development | Foundation Installation | Steel Erection | Electrical Equipment Installation | Testing/Energization |
| Cos Cob | 5/12/2018 | 80% | 90% | 57% | 45% | 45% |

ATTACHMENT 2

**Table 1
Demolition Construction Progress
(December 31, 2018)**

| Site Location | Project Activity (% Complete) | | | |
|---------------|-----------------------------------|------------------------------|------------------------------|-----------------------|
| | 290 Railroad Warehouse Demolition | | | |
| | Construction Start Date | Site Preparation/Development | Hazardous Material Abatement | Structural Demolition |
| 290 RR Ave | 9/11/2018 | 50% | 26% | 1% |