



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

February 8, 2019

Mr. James L. Murphy, Acting Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project
Monthly Construction Progress Report –January 2019

Dear Acting Chairman Murphy:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3 and Volume 1 – Part 2A (Demolition of Warehouse Building and Pre-Construction Site Preparation) Section F.3 of the *Greenwich Substation and Line Project (Project) Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of January 2019.

This Construction Progress Report pertains to work at the Cos Cob Substation and 290 Railroad Avenue warehouse building demolition.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is stylized and fluid.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A
GREENWICH SUBSTATION AND LINE PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
JANUARY 2019**

1. COS COB SUBSTATION

The following work occurred:

- Maintenance of erosion and sedimentation controls, as appropriate.
- Installation of ground grid and electrical conduits continued
- Installation and testing of electrical equipment as appropriate.
- Began installation of substation fencing
- Installation of surface stone on top of finished grade

Table 1 (in Attachment 1) illustrates the status of the substation work as of January 2019

2. 290 RAILROAD AVENUE WAREHOUSE DEMOLITION

The contractor:

- Cleaned existing sewer main extending from off-property manhole to capped location on 290 Railroad Avenue property.
- Capped existing sewer main on 290 Railroad Avenue property

Table 1 (in Attachment 2) illustrates the status of the demolition work as of January 2019.

ATTACHMENT 1

**Table 1
Substation Construction Progress
(January 31, 2019)**

| Substation Location | Project Activity (% Complete) | | | | | |
|---------------------|-------------------------------|------------------------------|-------------------------|----------------|-----------------------------------|----------------------|
| | Cos Cob Substation Work | | | | | |
| | Construction Start Date | Site Preparation/Development | Foundation Installation | Steel Erection | Electrical Equipment Installation | Testing/Energization |
| Cos Cob | 5/12/2018 | 95% | 95% | 77% | 55% | 55% |

ATTACHMENT 2

**Table 1
Demolition Construction Progress
(January 31, 2019)**

| Site Location | Project Activity (% Complete) | | | |
|---------------|--------------------------------|------------------------------|------------------------------|-----------------------|
| | 290 Railroad Avenue Demolition | | | |
| | Construction Start Date | Site Preparation/Development | Hazardous Material Abatement | Structural Demolition |
| 290 RR Ave | 9/11/2018 | 52% | 26% | 1% |