



56 Prospect Street  
P.O. Box 270  
Hartford, CT 06141-0270

**Kathleen M. Shanley**  
Manager – Transmission Siting  
Tel: 860-728-4527

March 11, 2019

Mr. James L. Murphy, Acting Chairman  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project  
Monthly Construction Progress Report –February 2019

Dear Acting Chairman Murphy:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3, Volume 1 – Part 2A (Demolition of Warehouse Building and Pre-Construction Site Preparation) Section F.3, and Volume 2 - Part 1 (115-kV Double Circuit Underground Transmission Lines) Section F.3 of the *Greenwich Substation and Line Project (Project) Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of February 2019.

This Construction Progress Report pertains to work at the Cos Cob Substation, 290 Railroad Avenue warehouse building demolition, and the 115-kV double circuit underground transmission line.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at [kathleen.shanley@eversource.com](mailto:kathleen.shanley@eversource.com) or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is stylized and fluid.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A  
GREENWICH SUBSTATION AND LINE PROJECT  
MONTHLY CONSTRUCTION PROGRESS REPORT  
FEBRUARY 2019**

**1. COS COB SUBSTATION**

The following work occurred:

- Maintenance of erosion and sedimentation controls, as appropriate.
- Installation of ground grid and electrical conduits continued.
- Installation and testing of electrical equipment as appropriate.
- Installation of control cabling.
- Installation of substation fencing.
- Installation of surface stone on top of finished grade.

Table 1 (in Attachment 1) illustrates the status of the substation work as of February 2019.

**2. 290 RAILROAD AVENUE WAREHOUSE DEMOLITION**

- No work was performed.

Table 1 (in Attachment 2) illustrates the status of the demolition work as of February 2019.

**3. 115-KV DOUBLE CIRCUIT UNDERGROUND TRANSMISSION LINES**

The contractor:

- Performed route survey and utility notification mark outs.

Table 1 (in Attachment 3) illustrates the status of the work as of February 2019.

**ATTACHMENT 1**

**Table 1  
Substation Construction Progress  
(February 28, 2019)**

Substation Location	Project Activity (% Complete)					
	Cos Cob Substation Work					
	Construction Start Date	Site Preparation/Development	Foundation Installation	Steel Erection	Electrical Equipment Installation	Testing/Energization
Cos Cob	5/12/2018	95%	95%	95%	85%	55%

**ATTACHMENT 2**

**Table 1  
Demolition Construction Progress  
(February 28, 2019)**

Site Location	Project Activity (% Complete)			
	290 Railroad Avenue Demolition			
	Construction Start Date	Site Preparation/Development	Hazardous Material Abatement	Structural Demolition
290 RR Ave	9/11/2018	52%	26%	1%

**ATTACHMENT 3**

**Table 1  
Underground Line Construction Progress  
(February 28, 2019)**

Location	Project Activity (% Complete)					
	Underground Transmission Line Work					
	Construction Start Date	Site Survey/Preliminary Construction (i.e.	Duct Bank Installation	Roadway/Off-Roadway Restoration	Cable Installation	Testing/Energization
2.3 miles between 290 Railroad Avenue and Cos Cob Substation	2/4/2019	10%	0%	0%	0%	0%