



56 Prospect Street  
P.O. Box 270  
Hartford, CT 06141-0270

**Kathleen M. Shanley**  
Manager – Transmission Siting  
Tel: 860-728-4527

June 6, 2019

Ms. Melanie Bachman, Executive Director  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

Re: *Docket No. 461A: Greenwich Substation and Line Project  
Monthly Construction Progress Report –May 2019*

Dear Ms. Bachman:

Pursuant to the Rules of Connecticut State Agencies (RCSA) Section 16-50j-62(b)(3) and as described in Section F.3 of the Greenwich Substation and Line Project (GSLP, Project) Development and Management (D&M) Plans (D&M Plan Volume 1-Part 1 Cos Cob Substation Modifications; Volume 1-Part 2A Demolition of Warehouse Building and Pre-Construction Site Preparation; and Volume 2-Part 1 (115-kilovolt [kV] Double Circuit Underground Transmission Line), The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (Council) this Project Construction Progress Report for the month of May 2019.

This Construction Progress Report pertains to work at Cos Cob Substation, activities regarding the demolition of the warehouse building at 290 Railroad Avenue, and the construction of the 115-kV double circuit transmission line.

Should you have any questions regarding this D&M Plan change request, please do not hesitate to contact me at via e-mail at [kathleen.shanley@eversource.com](mailto:kathleen.shanley@eversource.com) or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is fluid and cursive, with a large loop at the end.

Kathleen M. Shanley

Enclosure



**DOCKET NO. 461A  
GREENWICH SUBSTATION AND LINE PROJECT  
MONTHLY CONSTRUCTION PROGRESS REPORT  
MAY 2019**

**1. COS COB SUBSTATION**

Work continued on the modifications to Cos Cob Substation, including testing of electrical equipment, removal of old equipment, installation of control cabling, and maintained erosion and sedimentation controls. The new substation equipment was placed into service on April 15. Restoration is on-going and is expected to be completed by end of June 2019. Table 1 in Attachment 1 summarizes the status of the substation work as of May 31, 2019.

**2. 290 RAILROAD AVENUE WAREHOUSE DEMOLITION**

Asbestos abatement, as required prior to the start of demolition work, was completed for all areas except for the asbestos-containing roofing materials (which will be removed as part of the warehouse demolition). Table 2 in Attachment 1 summarizes the status of the warehouse demolition work as of May 31, 2019.

**3. 115-kV DOUBLE CIRCUIT UNDERGROUND TRANSMISSION LINE**

Duct bank construction on the double-circuit transmission line commenced on April 1. Through May 11, work continued in Bruce Park, along Wood Road and Bruce Park Drive; road and off-road areas affected by construction in Bruce Park were restored – construction activities in the Park will resume November 1, 2019. Other construction activities included site testing in various roads, as well as duct bank installation along Indian Field Road and the separate 1703 and 1020 Line exits from Cos Cob Substation. One vault (5201) located at Cos Cob Substation was installed.

Table 3 in Attachment 1 summarizes the status of the transmission line work as of May 31, 2019.

**DEVELOPMENT AND MANAGEMENT PLAN MINOR CHANGES:**

None this period.

**ATTACHMENT 1**

**Table 1  
Cos Cob Substation: Construction Progress (May 31, 2019)**

Project Activity (% Complete)						
Construction Start Date	Site Preparation / Development	Foundation Installation	Steel Erection	Electrical Equipment Installation	Testing / Energization	Restoration
5/12/2018	100%	100%	100%	100%	100%	90%

**Table 2  
290 Railroad Avenue Warehouse Demolition: Construction Progress (May 31, 2019)**

Project Activity (% Complete)			
Construction Start Date	Site Preparation / Development	Hazardous Materials Abatement	Structural Demolition
9/12/2018	52%	95%	1%

**Table 3  
Underground Transmission Line: Construction Progress (May 31, 2019)**

Project Activity (% Complete)							
Construction Start Date	Site Survey / Preliminary Construction Activities	Duct Bank Installation	Vault Installation	Cable Installation	Initial Off-Road and Road Restoration	Testing / Energization	Final Restoration
2/14/2019	65%	5%	25%	0%	10%	0%	0%