



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

April 9, 2018

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 466: Frost Bridge to Campville 115-kV Project
Monthly Construction Progress Report – March 2018

Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1, Section 7, of the *Development and Management ("D&M") Plans for the Frost Bridge to Campville 115-kV Project ("Project")*: *D&M Plan for New 115-kV Transmission Line and Related Transmission Line Modifications* and the *D&M Plan for Modifications to the Frost Bridge Substation and Campville Substation*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of March 2018.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley", written over a blue circular graphic element.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 466
FROST BRIDGE TO CAMPVILLE 115-kV PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
MARCH 2018**

1. NEW 115-kV TRANSMISSION LINE AND RELATED TRANSMISSION LINE MODIFICATIONS

No construction or restoration activities during March.

2. MODIFICATIONS TO FROST BRIDGE AND CAMPVILLE SUBSTATIONS

At Campville Substation, equipment installation and testing work associated with the 1191 and 1921 Line separation continued. All work was performed within the fenced substation and substation control enclosure.

No Project work was performed at Frost Bridge Substation.

The following summarizes the status of work at the two substations as of March 31, 2018.

**Table 2
Substation Construction Progress
(March 31, 2018)**

Substation	Activity (% Complete)			
	Construction Start Date	Site Preparation	Equipment Installation	Testing
Frost Bridge	July 2017	100%	100%	100%
Campville	12/2/2016	100%	95%	90%

3. MINOR DEVELOPMENT & MANAGMENT (D&M) PLAN CHANGES

No minor D&M Plan changes were identified in March 2018.