



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

December 7, 2017

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 466: Frost Bridge to Campville 115-kV Project
Monthly Construction Progress Report –November 2017

Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1, Section 7, of the *Development and Management ("D&M") Plans for the Frost Bridge to Campville 115-kV Project ("Project"): D&M Plan for New 115-kV Transmission Line and Related Transmission Line Modifications* and the *D&M Plan for Modifications to the Frost Bridge Substation and Campville Substation*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of November 2017.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley".

Kathleen M. Shanley

Enclosure

**DOCKET NO. 466
FROST BRIDGE TO CAMPVILLE 115-kV PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
NOVEMBER 2017**

1. NEW 115-kV TRANSMISSION LINE AND RELATED TRANSMISSION LINE MODIFICATIONS

During November, right-of-way (ROW) restoration continued in all four towns.

Table 1 (included in Attachment 1) summarizes the construction progress on the transmission line portion of the Project, by town and construction activity, as of November 30, 2017.

2. MODIFICATIONS TO FROST BRIDGE AND CAMPVILLE SUBSTATIONS

At Frost Bridge Substation, grounding, conduit installation and equipment testing were performed.

At Campville Substation, work continued within the control enclosure (e.g., relay panel installation and wiring), as well as associated testing.

Table 2 (included in Attachment 1) summarizes the status of work at the two substations as of November 30, 2017.

3. MINOR DEVELOPMENT & MANAGMENT (D&M) PLAN CHANGES

No minor D&M Plan changes were identified in November 2017.

Attachment 1

**Table 1
Transmission Line Construction Progress (as of November 30, 2017)**

Frost Bridge to Campville 115-kV Project (1854 Line)											
Construction Progress Report 11/30/2017		Transmission									
		ROW Clearing	Work Area Preparation	Foundation Installation			Structure Installation			Wire Stringing (or Cable Installation)	Restoration
Town	Section of Project	ROW Clearing (% Complete)	Access Roads/Work Pads (% Complete)	Foundations Installed	Total Foundations	Foundations (% Complete)	Structures Installed	Total Structures	Structures (% Complete)	Stringing (% Complete)	(% Complete)
Watertown	1854 Line*	100%	100%	46	46	100%	46	46	100%	100%	95%
	Substation Underground Line Exit	100%	N/A	2	2	100%	2	2	100%	100%	50%
Thomaston	1854 Line	100%	100%	24	24	100%	24	24	100%	100%	100%
Litchfield	1854 Line	100%	100%	15	15	100%	15	15	100%	100%	80%
	1191 and 1921 DCT Split	100%	100%	2	2	100%	2	2	100%	100%	10%
Harwinton	1191 and 1921 DCT Split	100%	100%	2	2	100%	2	2	100%	100%	10%
	1854 Line	100%	100%	10	10	100%	10	10	100%	100%	10%
Total Project		100%	100%	101	101	100%	101	101	100%	100%	79%

*Includes Structure 3080 on the 1191 Line

**Table 2
Substation Construction Progress
(November 30, 2017)**

Substation	Activity (% Complete)			
	Construction Start Date	Site Preparation	Equipment Installation	Testing
Frost Bridge	July 2017	100%	100%	90%
Campville	12/2/2016	100%	80%	80%