


July 3, 2017

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051



RE: Semi-annual Status of Construction Report, July 2017

ORIGINAL

Dear Chairman Stein:

Attached are an original and fifteen (15) copies of the above – referenced semi-annual status of construction report submitted on behalf of The Connecticut Light and Power Company, doing business as Eversource Energy. This report covers numerous projects that are underway and for which the Connecticut Siting Council (“Council”) had approved an application for a certificate or had determined by declaratory rulings would not have a substantial adverse environmental effect. Projects that are identified as complete in this report will not appear in the next semi-annual report.

Sincerely,

Kathleen M. Shanley
Manager - Transmission Siting

Attachment

Attachment

Docket 466 - Frost Bridge to Campville – in Watertown, Thomaston, Litchfield and Harwinton

Construction is in progress and scheduled for completion in the second quarter of 2018.

Docket 468- Southwest Connecticut Reliability Project – in Bethel, Danbury, and Brookfield

Line construction is scheduled to begin in the first quarter of 2018. Construction at Stony Hill Substation is scheduled to begin in the fall of 2017.

Ruling 934 - Yankee Gas Services Company; Howe Avenue - in Shelton - Telecommunications

The schedule for this project is to be decided in the fourth quarter of 2017.

Ruling 970 - Yankee Gas Services Company; 10 Murphy's Lane - in Shelton - Telecommunications GSCADA

The schedule for this project is to be decided in the fourth quarter of 2017.

Ruling 1061 - Stamford Development - in Stamford – Structure replacement

Construction is in progress and scheduled for completion in the spring of 2019.

Ruling 1116 - Canal Street Substation – in Southington – Equipment modifications

Construction and landscaping is complete.

Ruling 1154 – Haddam Substation – in Haddam – Equipment and line modifications

Construction is complete.

Ruling 1201- 1810 Line Upgrade – in Southington and Bristol – Line modifications

Construction and landscaping is complete.

Ruling 1216- 398 Line Reconductoring – in New Milford, Sherman and Kent – Switching station and line modifications

Project is on hold pending approval from ISO New England.

Ruling 1217- Bloomfield - Windsor Upgrades – in Bloomfield and Windsor – Equipment and line modifications

Construction is in progress and scheduled for completion in the second quarter of 2018.

- Ruling 1225- 1682 Line Upgrade – in Wilton – Line modifications
Construction is complete. Restoration is in progress and scheduled for completion in September 2017.
- Ruling 1226- Towantic Switching Station and Line Modifications – in Waterbury, Middlebury and Oxford – Switching station and line modifications
Construction is in progress and scheduled for completion in the first quarter of 2018.
- Ruling 1230- Stony Hill Substation – in Brookfield – Equipment modifications and new access road
Construction is in progress and scheduled for completion in the fourth quarter of 2018.
- Ruling 1246 - Gales Ferry – in Ledyard – Line Modifications
Construction is complete.
- Ruling 1251 - 900 Line – in Coventry – Line Modifications
Construction is complete.
- Ruling 1252 - East Hampton Telecommunications – in East Hampton – Pole replacement
Construction is complete.
- Ruling 1255 - Branford 1537 / 1655 Line Double-Circuit Tower Split – in Branford - Line separation from double-circuit tower
Construction is complete.
- Ruling 1256 - 1620/1975 Lines Structure Replacements – in Haddam – Line modifications
Construction is complete.
- Ruling 1259 - Thames River Crossing – in Montville and Ledyard – Line modifications
Construction is complete.
- Ruling 1283 - Southington Substation – in Southington – Install control house
Construction is in progress and scheduled for completion in December 2018.
- Ruling 1286 - West Brookfield Reliability – in Brookfield – Equipment and line modifications
Construction is scheduled to begin in July 2018.

Ruling 1287 - 1470 Line Upgrade - in Redding, Weston, and Wilton - Line modifications

Construction has not begun.

Ruling 1289 - Green Hill Substation - in Madison - Equipment modifications

Construction is in progress and scheduled for completion in March 2018.

Ruling 1291 - Towantic Line Upgrade - in Milford, Stratford, and Trumbull - Line modifications

Construction is scheduled to begin in August 2017.