

June 17, 2019

Via Electronic and U.S. Mail

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 471 – Application of Cellco Partnership d/b/a Verizon Wireless for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility Located at 208 Kirk Road, Hamden, Connecticut

First Quarterly Construction Report

Dear Ms. Bachman:

Enclosed please find an original and fifteen (15) copies of a First Quarterly Construction Progress Report for the approved tower site at 208 Kirk Road in Hamden, CT.

Please do not hesitate to contact me if you have any questions or need any additional information.

Sincerely,



Kenneth C. Baldwin

KCB/kmd
Enclosures
Copy to:

Andrew Candiello
Michael Humphreys
Matthew Gustafson

19487852-v1

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE: :
: :
APPLICATION OF CELLCO PARTNERSHIP : DOCKET NO. 471
D/B/A VERIZON WIRELESS FOR A :
CERTIFICATE OF ENVIRONMENTAL :
COMPATIBILITY AND PUBLIC NEED FOR :
THE CONSTRUCTION, MAINTENANCE AND :
OPERATION OF A WIRELESS :
TELECOMMUNICATIONS FACILITY AT 208 :
KIRK ROAD (a/k/a 1075 PARADISE AVENUE) :
IN HAMDEN, CONNECTICUT : JUNE 17, 2019

FIRST QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) September 29, 2017 approval of the Docket No. 471 Certificate of Environmental Compatibility and Public Need (“Certificate”) and its January 18, 2019 Development and Management Plan approval, Cellco Partnership d/b/a Verizon Wireless (“Cellco”) hereby submits this First Quarterly Construction Progress Report regarding its wireless telecommunications facility located at 208 Kirk Road in Hamden, Connecticut (the “Facility”).

SUMMARY OF CONSTRUCTION ACTIVITIES

- Week of February 18, 2019: A pre-construction meeting with Mike Humphreys, Construction Project Manager and the site contractor was held.
- Week of March 18, 2019: Silt fencing was installed. Site clearing and grubbing was completed. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 2 filed with the Council on April 9, 2019.

- Week of March 25, 2019: Utility trenches were excavated. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 2 filed with the Council on April 9, 2019.
- Week of April 1, 2019: Excavation was completed for the tower foundation.
- Week of April 8, 2019: Steel rebar for tower foundation was installed and inspected. Concrete was poured for the tower foundation.
- Week of April 15, 2019: Concrete was poured for the upper tower base. The grounding steel and grounding ring were installed. Processed gravel was placed at and around the tower foundation.
- Week of April 22, 2019: No work conducted.
- Week of April 29, 2019: No work conducted.
- Week of May 6, 2019: The concrete pad was poured for the equipment area.
- Week of May 13, 2019: No work conducted.
- Week of May 20, 2019: The tower was delivered and base section was installed.