

April 4, 2019

Via Electronic and U.S. Mail

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 475 – Cellco Partnership d/b/a Verizon Wireless Application for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility Located South of Folly Lane, Coventry, Connecticut

Dear Ms. Bachman:

Enclosed are fifteen (15) copies of the First Quarterly Construction Progress Report for the Cellco Partnership d/b/a Verizon Wireless (“Cellco”) Coventry NW facility off Folly Lane in Coventry, Connecticut. If you have any questions regarding the information contained in this report please do not hesitate to contact me.

Sincerely,



Kenneth C. Baldwin

Enclosure

Copy to:

Andrew Candiello
Bryon Morawski
Greg Milano
Matt Gustafson

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE: :
: :
APPLICATION OF CELLCO PARTNERSHIP : DOCKET NO. 475
D/B/A VERIZON WIRELESS FOR A : :
CERTIFICATE OF ENVIRONMENTAL : :
COMPATIBILITY AND PUBLIC NEED FOR : :
THE CONSTRUCTION, MAINTENANCE AND : :
OPERATION OF A WIRELESS : :
TELECOMMUNICATIONS FACILITY OFF : :
FOLLY LANE, COVENTRY, CONNECTICUT : APRIL 4, 2019

FIRST QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) February 1, 2018 approval of the Docket No. 475 Certificate of Environmental Compatibility and Public Need (“Certificate”) and its July 20, 2018 Development and Management Plan approval, Cellco Partnership d/b/a Verizon Wireless (“Cellco”) hereby submits this First Quarterly Construction Progress Report regarding its wireless telecommunications facility located off Folly Lane in Coventry, Connecticut (the “Facility”).

SUMMARY OF CONSTRUCTION ACTIVITIES

Construction Activities In First Quarter 2019

- Week of January 21, 2019: Construction commenced on January 22, 2019. Underground utilities were located and excavation on utility trenches began. *See also*, Docket No. 475, Updated Notice of Construction (Feb. 15, 2019).
- Week of January 28, 2019: Tower foundation excavation completed.
- Week of February 4, 2019: All-Points Technology (“APT”) conducted its first Environmental Monitoring Inspection and identified areas of pre-existing erosive

patterns unrelated to Cellco's activities, and additional erosion control features were installed. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 1 (Feb. 8, 2019).

- Week of February 11, 2019: Foundation reinforcement mats and formwork installed. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 2 (Feb. 12, 2019).
- Week of February 18, 2019: Foundation work continued; concrete poured for the foundation pad and pier. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 3 (Feb. 18, 2019).
- Week of February 25, 2019: Grounding ring installed and inspected; tower foundation backfilled. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 4 (Feb. 25, 2019).
- Week of March 4, 2019: Foundation work completed; use of the temporary access road was discontinued. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 5 (Mar. 8, 2019).
- Week of March 11, 2019: Tower sections and Verizon equipment delivered to the site. Secondary underground utility conduit was installed and inspected. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 6 (Mar. 14, 2019).
- Week of March 18, 2019: Tower erection completed, antenna platform installed, equipment cabinets and generator set piers and platform installed. Additional erosion control features were installed. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 7 (Mar. 20, 2019).

- Week of March 25, 2019: Perimeter fence posts and the electrical cabinets and generator installed. Gravel placed around tower base. *See also*, APT, Construction Monitoring Daily Site Observation Form Report No. 8 (Mar. 28, 2019).

Construction Activities Anticipated In Second Quarter 2019

- Week of April 1, 2019: Excavation material stockpile will be removed and final site grading will be conducted. The electrical meter and primary trench will be installed and antenna work will be completed.
- Week of April 8, 2019: Utility trenching and fencing will be completed.
- Week of April 15, 2019: Final testing will be conducted and final site clean-up and vegetation restoration will be completed.
- Notice of Completion and site activation will be provided upon completion of site development activity.