# Cellco Partnership

NOT FOR CONSTRUCTION

# d.b.a. **Verizon** wireless WIRELESS COMMUNICATIONS FACILITY

# DEVELOPMENT AND MANAGEMENT PLAN

CORNWALL, CT 16 BELL ROAD EXTENSION CORNWALL, CT 06754

SITE DIRE	CTIONS	-			
FROM:	99 EAST RIVER DRIVE EAST HARTFORD, CONNECTICUT	TO:	16 BELL ROAD EXTENSION CORNWALL, CONNECTICUT		
2.Turn Left to sto 3.Turn Left onto 4.Toke rump Left 5.At Exit 48, toke 8.Turn Right onto 7.Site access is 8.Turn Left onto 10.Bear Right onto 10.Bear Right onto 11.Turn Left to st	. rump Right for SPRING ST tow GARDEN ST on right ot golf cort crossing. US-44/ALBANY AVE US-202 SOUTH O SR-4/E ELM STERY HILL RD O POPPLE SWAMP RD O BELL RD		um st	0.1 0.1	ML ML ML ML ML ML ML


#### GENERAL NOTES

1. PROPOSED ANTENNA LOCATIONS AND HEIGHTS PROVIDED BY CELLCO PARTNERSHIP.

#### SITE INFORMATION

THE SCOPE OF WORK SHALL INCLUDE

- THE CONSTRUCTION OF A 34'x70' FENCED WIRELESS COMMUNICATIONS COMPOUND WITHIN A 100'x100' LEASE AREA.
- A TOTAL OF FIFTEEN (15) DIRECTIONAL PANEL ANTENNAS ARE PROPOSED TO BE MOUNTED AT CENTERLINE ELEVATION OF 110"-0"± AGL ON A 110" PROPOSED STEEL MONOPOLE TOWER LOCATED WITHIN THE PROPOSED COMPOUND.
- GENERATOR IS PROPOSED TO BE LOCATED WITHIN THE FENCED COMPOUND.
- IDIAL ACCESS DRIVE LENGTH IS 2,220 ±. APPROXIMATELY 1,675 OF EXISTING ACCESS DR AND DIRY PATH WILL BE UTILIZED FOR SITE ACCESS.
- 5. POWER AND TELCO UTILITIES SHALL BE ROUTED UNDERGROUND FROM EXISTING RESPECTIVE DEMARCS TO THE PROPOSED UTILITY BACKBOARD LOCATED ADJACENT TO THE PROPOSED FENCE COMPOUND, UTILITIES WILL BE ROUTED FROM UTILITY BACKBOARD TO THE PROPOSED NOMINAL 12/30/30 WRRELESS EQUIPMENT SHELTER LOCATED WITHIN THE COMPOUND, INAL DEMARC LOCATION AND UTILITY ROUTING TO PROPOSED BACKBOARD WILL BE VERIFIED/DETERMINED BY
- 6. FINAL DESIGN FOR YOWER AND ANTENNA MOUNTS SHALL BE INCLUDED IN THE D&M PLANS.
- THE PROPOSED WIRELESS FACILITY INSTALLATION WILL BE DESIGNED IN ACCORDANCE WITH THE 2003 INTERNATIONAL BUILDING CODE AS MODIFIED BY THE 2009 CONNECTICUT SUPPLEMENT.
- 8. THERE WILL NOT BE ANY LIGHTING UNLESS REQUIRED BY THE FCC OR THE FAA.
- . There will not be any signs or advertising on the antennas or equipment
- 10. FOR ADDITIONAL NOTES AND DETAILS REFER TO THE ACCOMPANYING DRAWINGS.




PROJECT SUM	MARY **
SITE NAME:	CORNWALL, CT
SITE ADDRESS:	16 BELL ROAD ENTENSION CORNWALL, CT 08754
PROPERTY OWNER:	RALPH GULLAVER IR. Long Mountain Boad New Milford, Ct. 06776
LESSEE/TENANT:	CELLCO PARTNERSHIP d.b.g. VERIZON WRELESS 99 EAST RIVER UBWE EAST HARTFORD, \$T 06108
CONTACT PERSON:	SANDY CARTER CELLCO PARTNERSHIP (860) 803-8219
ENGINEER:	CENTEK ENGINEERING, INC. 63-2 NORTH BRANFORD ROAD BRANFORD, CT 08405
TOWER COORDINATES:	LATITUDE 41"-50" 44.815" LONGITUDE 73"-21"-51.476" GROUND ELEVATION: 993.8" ± A.M.S.L. (PROPOSED) COORDINATES AND GROUND ELEVATION REFERENCED FROM FAA 2-C CERTRIBATION PREPARED BY MARTINEZ-COUCH & ASSOCIATES, L.C., DATED MAY 13, 2009, REVISED MARCH 29, 2010.


SHE	ET INDEX		
SHT, NO.	DESCRIPTION		REV. NO.
T-1	TITLE SHEET	T. Control of the con	1
		N. C.	
C-1.0	SITE LOCATION PLAN / ABUTTERS MAI		1
C-1.1	PARTIAL SITE PLAN / GRADING PLAN		1
C~1.2	SITE UTILITY PLAN		1
C-1.3	PARTIAL SITE UTILITY PLAN	4	1
C-2	COMPOUND PLAN AND ELEVATION	, s	1
C-3	SITE DETAILS AND NOTES	9	1
C4	SITE DETAILS	8	1
C-5	SITE DETAILS AND SHELTER ELEVATION		1
C-6	SHELTER FOUNDATION PLAN, DETAILS	AND NOTES	1
		¥	
		· · · · · · · · · · · · · · · · · · ·	


	ä	IK'	D E	3Y:	_		_	D	MD	_	_	
									ISSUED FOR DAM	ISSUED FOR DAM - CLIENT REVIEW	SCRIPTION	
-								_	_	DMD CFC IS	DATE DRAWN BY CHK'D BY DESCRIPTION	-
				: - 					DHO CFC	OMO .	DRAWN BY	
				-	-	3		(a)	08/31/12	- 08/17/12	DATE	
3	eg <sup>Q</sup>	350 F	V	3 4		ر دم	,	***		· 0 //	REP	
S. S. A.	PROFESSION ENGINEER			Cellco Partnership			do verizoniwieles	である。				
	A Verison Wireless	シーテリノ	Centered on Solutions*		(203) 488-0580	(203) 488-8587 Fax	63-2 North Branford Road	Branford, CT 06405		mon Confidence Course	The second second	
	on Wireless		ONS FACILITY	ŀ	<u>.</u>	-			₹	T 08754		


SHEET

T-1











CHK'D BY: (203) 486-0580 (203) 488-8587 Fax 63-2 North Brantord Road Branford, CT 06405 Centered on Solutions" Celico Partnership d/b/a Verizon Wireless
WRELES COMMUNICATIONS FACILY
CORNWALL, CT 16 BELL ROAD EXTENSION CORNWALL, CT 06754 DATE: 08/17/12 SCALE: AS NOTED JOB NO. 08168 PARTIAL SITE UTILITY PLAN

C-1.3

DESIGNED BY: CFC DRAWN BY:

TSP






SLOPE APPLICATIONS

PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED.


NOTE: WHEN USING CELL-O-SEED DO NOT SEED PREPARED AREA. CELL-O-SEED MUST BE INSTALLED WITH PAPER SIDE DOWN.

- BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE BLANKET IN A 6" DEEP BY 6" WIDE TRENCH WITH APPROXIMATELY 12" OF BLANKET EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES
  APPROXIMATELY 12" APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT
  THE TRENCH AFTER STAPLING. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING
  12" PORTION OF BLANKET BACK OVER SEED AND COMPACTED SOIL. SECURE BLANKET OVER COMPACTED SOIL WITH A ROW OF STAPLE/STAKES SPACED APPROXIMATELY 12" APART ACROSS THE WIDTH OF THE BLANKET.
- ROLL THE BLANKET DOWN OR HORIZONTALLY ACROSS THE SLOPE. BLANKET WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL SURFACE. ALL ROLLED EROSION CONTROL BLANKETS MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING THE DOT SYSTEM[TM], STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE STAPLE PATTERN.
- THE EDGES OF PARALLEL BLANKETS MUST BE STAPLED WITH APPROXIMATELY A 2"-5" OVERLAP DEPENDING ON BLANKET TYPE.
- CONSECUTIVE ROLLED EROSION CONTROL BLANKET SPLICED DOWN THE SLOPE MUST BE PLACED END OVER END (SINGLE STYLE) WITH AN APPROXIMATE 3" OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" APART ACROSS ENTIRE BLANKET
- \* IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" MAY BE NECESSARY TO PROPERLY SECURE THE BLANKET.
- THE EDGE OF THE BLANKET IS TO EXTEND A MINIMUM 24 INCHES BEYOND THE TOP OF THE SLOPE AND ANCHORED BY PLACING THE STAPLES/STAKES IN A 12 INCH DEEP & 6 INCH WIDE ANCHOR TRENCH, ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12 INCH APART IN THE TRENCH, BACKFILL AND COMPACT THE TRENCH AFTER STAPLING (STONE OR SOIL MAY BE USED AS BACKFILL).
- REFER TO MANUFACTURERS STAPLE GUIDE FOR CORRECT STAPLE PATTERN, MINIMUM 4

THE CONTRACTOR SHALL MAINTAIN THE BLANKET UNTIL ALL WORK ON THE CONTRACT HAS BEEN COMPLETED AND ACCEPTED. MAINTENANCE SHALL CONSIST OF THE REPAIR OF AREAS WHERE DAMAGED BY ANY CAUSE. ALL DAMAGED AREAS SHALL BE REPAIRED TO RE-ESTABLISH THE CONDITIONS AND GRADE OF THE SOIL PRIOR TO APPLICATION OF THE COVERING AND SHALL BE REFERTILIZED, RESEEDED, AND REMULCHED AS DIRECTED.








- CHANNEL APPLICATIONS:


  A. PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED.
- BEGIN AT THE TOP OF THE CHANNEL BY ANCHORING THE BLANKET IN A 6" DEED BY 6" MDE TRENCH WITH APPROXIMATELY 12" OF BLANKET EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPING, APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12\*
  PORTION OF BLANKET BACK OVER SEED AND COMPACTED SOIL SECURE BLANKET OVER
  COMPACTED SOIL WITH A ROW OF STAPLE/STAKES SPACED APPROXIMATELY 12\* APART
  ACROSS THE WIDTH OF THE BLANKET.
- C. ROLL CENTER BLANKET IN DIRECTION OF WATER FLOW IN BOTTOM OF CHANNEL BLANKETS WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL SURFACE. ALL BLANKETS MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING THE DOT SYSTEM[TM] STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE STAPLE PATTERN.
- . PLACE CONSECUTIVE BLANKETS END OVER END (SHINGLE STYLE) WITH A 4"-6" OVERLAP USE A DOUBLE ROW OF STAPLES STAGGERED 4" APART AND 4" ON CENTER TO SECURE BLANKETS.
- E. FULL LENGTH EDGE OF BLANKETS AT TOP OF SIDE SLOPES MUST BE ANCHORED WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" APART IN A 6" DEEP BY 6" WIDE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING.
- ADJACENT BLANKETS MUST BE OVERLAPPED APPROXIMATELY 2"- 5" AND STAPLED TO ENSURE PROPER SEAM ALIGNMENT, PLACE THE EDGE OF THE OVERLAPPING BLANKET (BLANKET BEING INSTALLED ON TOP) EVEN WITH THE COLORED SEAM STITCH[TM] ON THE BLANKET BEING OVERLAPPED.
- G. THE TERMINAL END OF THE BLANKETS MUST BE ANCHORED WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" APART IN A 6" DEEP BY 6" WIDE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING.
- H. REFER TO MANUFACTURERS STAPLE GUIDE FOR CORRECT STAPLE PATTERN, MINIMUM 4 SPIKES PER ONE SQ. FT. THE CONTRACTOR SHALL MAINTAIN THE BLANKET UNTIL ALL WORK ON THE CONTRACT HAS BEEN COMPLETED AND ACCEPTED. MAINTENANCE SHALL CONSIST OF THE REPAIR OF ARRAS WHERE DAMAGED BY ANY CAUSE. ALL DAMAGED ARES SHALL BE REPAIRED TO REESTABLISH THE CONDITIONS AND GRADE OF THE SOIL PRIOR TO APRILECTION OF THE CONDITION AND GRADE OF THE SOIL PRIOR TO APPLICATION OF THE COVERING AND SHALL BE REFERTILIZED, RESEEDED, AND REMULCHED AS DIRECTED.

### TYPICAL EROSION MAT INSTALLATION IN CHANNEL NOT TO SCALE




(c-3/





12-INCH DEEP DRAINAGE SWALE NOT TO SCALE

## MODIFIED RIP RAP SIZES



PLACEMENT AND CONSTRUCTION OF SILTATION FENCE

C-3/

#### GENERAL CONSTRUCTION SEQUENCE

THIS IS A CENERAL CONSTRUCTION SEQUENCE OUTLINE SOME ITEMS OF WHICH MAY NOT APPLY TO PARTICULAR SITES.

- 1. CUT AND STUMP AREAS OF PROPOSED CONSTRUCTION.
- INSTALL TEMPORARY SEDIMENT AND EROSION CONTROL MEASURES AS REQUIRED.
- REMOVE AND STOCKPILE TOPSOIL STOCKPILE SHALL BE SEEDED TO PREVENT EROSION.
- CONSTRUCT CLOSED DRAINAGE SYSTEM, PRECEPT CULVERT INLETS AND CATCH BASINS WITH SEDIMENTATION BARRIERS.
- CONSTRUCT ROADWAYS AND PERFORM SITE GRADING, PLACING HAY BALES AND SILITATION FENCES AS REQUIRED TO CONTROL SOIL EROSION.
- BEGIN TEMPORARY AND PERMANENT SEEDING AND MULCHING. ALL CUT AND FILL SLOPES SHALL BE SEEDED OR MULCHED IMMEDIATELY AFTER THEIR CONSTRUCTION, NO AREA SHALL BE LEFT UNSTABILIZED FOR A TIME PERIOD OF MORE THAN 30
- DAILY, OR AS REQUIRED, CONSTRUCT, INSPECT, AND IF NECESSARY, RECONSTRUCT TEMPORARY BERMS, DRAINS, DITCHES, SILT FENCES AND SEDIMENT TRAPS INCLUDING MUCHING AND SEEDING.
- BEGIN EXCAVATION FOR AND CONSTRUCTION OF TOWERS AND PLATFORMS.
- 10. FINISH PAVING ALL ROADWAYS, DRIVES, AND PARKING AREAS,
- 11. COMPLETE PERMANENT SEEDING AND LANDSCAPING. NO FLOW SHALL BE DIVERTED TO ANY WETLANDS UNTIL A HEALTHY STAND OF GRASS HAS BEEN ESTABLISHED IN REGARDED AREAS.
- 13. AFTER GRASS HAS BEEN FULLY GERMINATED IN ALL SEEDED AREAS, REMOVE ALL TEMPORARY EROSION CONTROL MEASURES.


#### CONSTRUCTION SPECIFICATIONS - SILT FENCE

- THE GEOTEXTILE FABRIC SHALL MEET THE DESIGN CRITERIA FOR SILT FENCES.
- WOVEN WIRE FENCE SHALL BE FASTENED SECURELY TO THE FENCE POSTS WITH WIRE TIES OR STAPLES.
- FILTER CLOTH SHALL BE FASTENED SECURELY TO THE WOVEN WIRE FENCE WITH TIES SPACED EVERY 24 INCHES AT THE TOP, MID-SECTION AND BOTTOM. 5) WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER,
- SHALL BE OVERLAPPED BY 6 INCHES, FOLDED, AND STAPLED.
- FENCE POSTS SHALL BE A MINIMUM OF 36 INCHES LONG AND DRIVEN A MINIMUM OF 16 INCHES INTO THE CROUND, WOOD POSTS SHALL BE OF SOUND QUALITY HARDWOOD AND SHALL HAVE A MINIMUM CROSS SECTIONAL AREA OF 3.0 SQUARE 1NCHES.

MAINTENANCE SHALL BE PERFORMED AS NEEDED TO PREVENT BUILD UP IN THE SILT FENCE DUE TO DEPOSITION OF SEDIMENT.

## WOOD STAKE 42" MINIMUM (TYPICAL) FILTER FABRIC (TYPICAL) COMPACTED BACKFILL----2"x2"x4"STAKES 12" HIGH v 12" MDE HAY BALES EXIST, GROUND

# SILTATION FENCE/HAY BALE SILTATION FENCE 'SANDWICH' EROSION CONTROL



SOURCE: U.S. DEPARTMENT OF AGRICULTURE, SOIL CONSERVATION SERVICE, STORRS, CONNECTICUT

#### SOIL EROSION AND SEDIMENT CONTROL SEQUENCE

# A. ALL SOIL FROSION AND SEDIMENT CONTROL MEASURES. ALL SOIL EROSION AND SEIDMENT CONTROL MEASURES, SUCH AS CONSTRUCTION ENTRANCE, ANTI TRACKING PAO, SILTATION FENCE, AND SILTATION FENCE, CHAY SALE SHALL BE IN PILACE PRIOR TO ANY GRADING ACTIMITY, INSTALLATION OF PROPOSED STRUCTURES OR UTILITIES. MEASURES SHALL BE LEFT IN PILACE AND MAINTAINED UNTIL CONSTRUCTION IS COMPLETED AND/OR AREA IS STABILIZED.

- AREA IS STABILIZED.
  THE ENTRANCE TO THE PROJECT SITE IS TO BE
  PROTECTED BY STONE ANTI TRACKING PAD OF ASTM
  C-33, SIZE NO. 2 OR 3, OR D.O.T. 2" CRUSHED
  GRAVEL THE STONE ANTI TRACKING PAD IS TO BE
  MAINTAINED AT ALL TIMES DURING THE CONSTRUCTION
  PERIOD
- PERIOD.

  C. LAND DISTURBANCE WILL BE KEPT TO A MINIMUM AND RESTABILIZATIONS WILL BE SCHEDULED AS SOON AS
- PRACTICAL
  ALL SOIL EROSION AND SEDIMENT CONTROL WORK SHALL
  BE DONE IN STRICT ACCORDANCE WITH THE CONNECTICUT
  GUIDELINES FOR EROSION AND SEDIMENT CONTROL
  INCLUDING THE LATEST DATE FROM THE COUNCIL ON
  SOIL AND WATER CONSERVATION.
- ANY ADDITIONAL EROSION/SEDIMENTATION CONTROL
  DEEMED NEGESSAY BY TOWN STAFF DURING
  CONSTRUCTION, SHALL BE INSTALLED BY THE DEVELOPER.
  IN ADDITION, THE DEVELOPER SHALL BE RESPONSIBLE
- CONSTRUCTION, SHALL BE INSTALLED BY THE DEVELOPER, IN ADDITION, THE DEVELOPER SHALL BE RESPONSIBLE FOR THE REPAIR/REPLACEMEN/JAMINENANCE OF ALL EROSION CONTROL MEASURES UNTIL ALL DISTURBED AREAS ARE STABILIZED TO THE SANSFACTION OF THE TOWN STAFF.

  IN ALL AREAS, REMOVAL OF TREES, BUSHES AND OTHER VECETATION AS WELL AS DISTURBANCE OF THE SOIL IS TO BE KEPT TO AN ASSOLUTE MINIMUM WHILE ALLOWING PROPER DEVELOPMENT OF THE STEL DURING CONSTRUCTION, EXPOSE AS SMALL AN AREA OF SOIL AS POSSIBLE. FOR AS SHOTH AT TIME AS POSSIBLE, SILTATION FENCE SHALL BE PLACED AS INDICATED SEFORE A CUT SLOPE HAS SEEN CREATED. SEDIMENT DEPOSITS SHOULD BE PERIODICALLY REMOVED FROM THE UPSTREAM SIDES OF SILTATION FENCE. THIS MATERIAL IS TO BE SPROVA AND STABILIZED IN AREAS NOT SUBJECT OF BEIGHT OF THE STAFFAND AND STABILIZED IN AREAS NOT SUBJECT OF BEIGHT OF THE STAFFAND AND STABILIZED IN AREAS NOT SUBJECT OF BUSHES OR BUSINESS OF SITUATION OF THE STAFFAND AND STABILIZED IN AREAS NOT SUBJECT OF BUSHES OR BUSINESS OF SITUATION CONTROL OF THE FROME STABILIZED AND VECETATION HAS BEEN ESTABILIZED BY PLACE AND STABILIZED BY PLACE AND STA
- SWALE DISCHARGE AREA WILL BE PROTECTED WITH RIP
  RAP SPLASH PAD/ ENERGY DISSIPATER.
  ALL FILL AREAS SHALL BE COMPACIED SUFFICIENTLY FOR
  HEIR INTENDED PURPOSE AND AS ROUMED TO REDUCE
  SUFPING, EROSION OR EXCESS SATURATION.
  HE SOIL SHALL NOT BE PLACED WHILE IN A FROZEN OR
  MUDDY CONDITION, WHEN THE SUBGRADE IS EXCESSIVELY
  WET, OR IN A CONDITION THAT MAY OTHERMISE BE
  DETRIMENTAL TO PROPER GRADING OR PROPOSED
  SODDING OR SEEDING.
  AFTER CONSTRUCTION IS COMPLETE AND GROUND IS
  STABLE, REMOVE SUTS IN THE RIP RAP ENERGY
  DISSIPATERS. REMOVE OTHER EROSION AND SEDIMENT
  DEVICES.

  10 TONS OF RIP RAP;
  REPORT BOOK,

  SUSTIN TENDE

  MAINTENANCE SILT FENCE

  MAINTENANCE SILT FENCE

  MAINTENANCE SILT FENCE

  MAINTENANCE SILT FENCE

  SHALL BE INSPECTED IMM

  LEAST DAILY DURING PROLONGED RAINF

  SHALL BE MADE IMMEDIATELY.

  21 IF THE FABRIC ON A SILT FENCE SHOU

  INEFFECTIVE DURING THE EXPECTED LIFT

  BE REPLACED FROMPLY.

#### RIP RAP SLOPES

#### SUBGRADE PREPARATION

PREPARE THE SUBGRADE FOR RIP RAP, BEDDING, FILTER OR GEOTEXTILE TO THE REQUIRED LINES AND GRADES. COMPACT ANY FILL REQUIRED IN THE SUBGRADE IN 12-INCHES LIFTS TO 95% OF STANDARD PROCTOR DENSITY. REMOVE BRUSH, TREES, STUMPS, AND OTHER OBJECTIONABLE MATERIAL.

#### FILTER BLANKET OR BEDDING

IMMEDIATELY AFTER SLOPE PREPARATION, INSTALL THE FILTER OR BEDDING MATERIALS. SPREAD THE FILTER OR BEDDING MATERIALS IN A UNIFORM LAYER TO THE SPECIFIED DEPTH.

#### STONE PLACEMENT

IMMEDIATELY AFTER PLACEMENT OF THE FILTER BLANKET, BEDDING, PLACE THE RIP RAP TO ITS FULL COURSE THICKNESS IN ONE OPERATION SO THAT IT PRODUCES A DENSE WELL GRADED MASS OF STONE WITH A MINIMUM OF VOIDS. THE DESIRED DISTRIBUTION OF STONES THROUGHOUT THE MASS MAY BE OBTAINED BY SELECTIVE LOADING AT THE QUARRY, CONTROLLED DUMPING OF SUCCESSIVE LOADS DURING THE FINAL PLACING, OR BY A COMBINATION OF THESE METHODS. DO NOT PLACE RIP RAP IN LAYERS OR USE CHUTES OR SIMILIAR METHODS TO DUMP THE RIP RAP WHICH ARE LIKELY TO CAUSE SEGREGATION OF THE VARIOUS STONES.

TAKE CARE NOT TO DISLODGE THE UNDERLYING MATERIAL WHEN PLACING THE STONES. WHEN PLACING RIP RAP ON A FILTER FABRIC TAKE CARE NOT TO DAMAGE THE FABRIC. IF DAMAGE COURS, REMOVE AND REPLACE THE DAMAGE STORES OF GREATER, USE A 6 INCH LAYER OF FILTER OR BEDDING MATERIAL TO PREVENT DAMAGE TO THE MATERIAL FOR

ENSURE THE FINISHED SLOPE IS FREE OF POCKETS OF SMALL STONES OR CLUSTERS OF LARGE STONES, HAND PLACING MAY BE NECESSARY TO ACHIEVE THE REQUIRED GRADES AND A GOOD DISTRIBUTION OF STONE SIZES. ENSURE T FINAL THICKNESS OF THE RIP RAP BLANKET IS WITHIN PLUS OR MINUS 0.25 OF THE SPECIFIED THICKNESS.

#### MAINTENANCE

INSPECTED PERIODICALLY TO DETERMINE IF HIGH FLOWS HAVE CAUSED SCOUR BENEATH THE RIP RAP OR FILIER BLANKET MATERIALS. REMOVE TREES THAT DEVELOP IN THE PROTECTED SLOPES.

#### MATERIALS TO BE MAINTAINED ON SITE FOR IMMEDIATE USE

100 LF. SILT FENCE ON POST; SLEDGE HAMMER; 3 SHOVELS; 5 SILT BAGS; 10 TONS OF RIP RAP:

500 SQ.FT. OF EROSION MAT / BLANKET WITH STAPLES;

- SILT FENCES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND A LEAST DAILY DURING PROLONGED RAINFALL ANY REPAIRS THAT ARE REQUIRED SHALL BE MADE IMMEDIATELY.
- IF THE FABRIC ON A SILT FENCE SHOULD DECOMPOSE OR BECOME INEFFECTIVE DURING THE EXPECTED LIFE OF THE FENCE, THE FABRIC SHALL BE REPLACED PROMPTLY.
- 3) SEDIMENT SHOULD BE INSPECTED AFTER EVERY STORM EVENT. THE DEPOSITS SHOULD BE REMOVED WHEN THEY REACHED APPROXIMATELY ONE-HALF THE HEIGHT OF THE BARRIER.
- 4) SEDIMENT DEPOSITS THAT ARE REMOVED OR LEFT IN PLACE AFTER THE FABRI HAS BEEN REMOVED SHALL BE GRADED TO CONFORM WITH THE EXISTING TOPPOGRAPHY AND VEGETATED.

#### **ENVIRONMENTAL NOTES** EROSION AND SEDIMENTATION CONTROLS

THE PROPOSED VERIZON WIRELESS CONSTRUCTION PROJECT WILL FOLLOW AN APPROVED SOIL EROSION AND SEDIMENTATION CONTROL PLAN DESIGNED IN ACCORDANCE WITH THE 2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROPER INSTALLATION AND DALLY INSPECTION OF EROSION AND SEDIMENTATION (E&S) CONTROLS THROUGHOUT THE DURATION OF THE CONSTRUCTION PROJECT AND UNTIL DISTURBED AREAS ARE PERMANENTLY STABRUZED WITH VEGITATION OR ENGINEERING CONTROLS.

IN ADDITION TO THE CONTRACTOR BEING RESPONSIBLE FOR THE PROPER INSTALLATION AND DAILY INSPECTION OF EAS CONTROLS, AN INDEPENDENT PROJECT EROSION AND SEDIMENTATION CONTROL MONTOR WILL INSPECT EAS CONTOLS AND DOCUMENT THEIR CONDITION AND RECOMMENDA ANY ACTIONS NECESSARY TO BRING THE CONTROLS BACK INTO COMPLANCE. THE CONTRACTOR SHALL IMPLEMENT ANY RECOMMENDATION OR CORRECTIVE ACTIONS WITHIN 24 HOURS OF RECEIPT OF NOTICE. DEAL SUSTAFSON, A SENIOR ENVIRONMENTAL SCIENTIST WITH ALL—POINTS TECHNOLOGY CORPORATION, P.C. ("APT"), WILL SERVE AS THE PROJECT EROSION AND SEDIMENTATION CONTROL MONTOR. MR. GUSTAFSON CAN BE REACHED AT (860 984-9515 AND AT Agustofson@dipointstech.com. THE EAS INSPECTION PROGRAM HAS BEEN DEVELOPED IN ACCORDANCE WITH CONDITION 24 CONTAINED IN THE CONNECTICUT SITING COUNCIL'S CERTIFICATE OF ENVIRONMENTAL COMPATIBILITY AND PUBLIC NEED (DOCKET NO. 402; OCTOBER 21, 2010).

EROSION AND SEDIMENTATION CONTROL ITEMS SUBJECT TO INSPECTION INCLUDE, BUT ARE NOT LIMITED TO THE FOLLOWING:

- CONSTRUCTION ENTRANCE PAD
- SEDIMENT/ DETENTION BASINS TEMPORARY SOIL STOCKPILE AREAS
- SILT FENCING/ STRAW BALES/ STRAW WATTLES/ EROSION CONTROL BLANKETS SEEDING AND MULCHING
- DRAINAGE SWALES DRAINAGE SWALE CHECK DAMS
- DRAINAGE INLET/ OUTLET PROTECTION OTHER SITE-SPECIFIC EROSION CONTROL DEVICES

#### INSPECTIONS AND REPORTING

THE INDEPENDANT PROJECT EROSION AND SEDIMENTATION CONTROL MONITOR SHALL INSPECT THE INSTALLED EROSION DEVICES AT LEAST BI-WEEKLY (ONCE EVERY TWO WEEKS) AND AFTER SIGNIFICANT PANIFALL EVENTS OF GREATER THAN ONE HALF INCH OVER A 24-HOUR PERIOD TO ENSURE THAT PROPER PRECAUTIONS ARE TAKEN TO AVOID THE RELEASE OF SEDIMENT INTO NEARBY RESOURCE AREAS. THESE INSPECTIONS SHALL BE DOCUMENTED ON AN EROSION AND SEDIMENTATION CONTROL SITE INSPECTION FROM TO BE COMPLETED BY THE PROJECT EROSION AND SEDIMENTATION CONTROL MONITOR. THIS EAST CONTROL INSPECTION PROJECTER WILL HELP AVOID GROSION AND SEDIMENTATION OF ROBLEMS BY ENSURING THAT THE EROSION CONTROL DEVICES ARE MAINTAINED AND FUNCTIONING PROPERTY. A RINAL INSPECTION REPORT (BRIEF NARRATIVE AND APPLICABLE PHOTOS) WILL BE SUBMITTED TO THE CONNECTICUT SITING COUNCIL FOR COMPLIANCE VERIFICATION ONCE ROAD CONSTRUCTION ACTIVITIES ARE COMPLETE.

#### VERNAL POOL PROTECTION PROGRAM

THE ACCESS ROAD IS LOCATED IN PROXIMITY TO A SENSITIVE WEILAND RESOURCE AREA THAT PROVIDES VERNAL POOL HABITAT. THE FOLLOWING PROTECTIVE MEASURES WILL AVOID UNINTENTIONAL MORFALITY TO VERNAL POOL HERPTOTAINA (I.E., SPOTTED SLALMANDER, WOOD FROG, ETC.) AS A RESULT OF CONSTRUCTION ACTIVITIES FOR THE SITE IMPROVALENTS PROPOSED. THIS VERNAL POOL PROTECTION PROGRAM HAS BEEN DEVELOPED IN ACCORDANCE WITH CONDITION 3 IN THE CONNECTICLITS STIMD COUNCIL'S CERTIFICATE OF ENVIRONMENTAL COMPATIBILITY AND PUBLIC NEED (SOCKET NO. 402; OCTOBER 21, 2010). WITH ADHERICAT THIS VERNAL POOL PROTECTION PROGRAM, THE PROPOSED DEVELOPMENT AT THIS PROPERTY WILL NOT HAVE AN ADVERSE AFFECT ON VERNAL POOL SPECIES.

IT IS OF THE UTMOST IMPORTANCE THAT THE CONTRACTOR COMPLIES WITH THE REQUIREMENTS OF THE VERNAL POOL PROTECTION PROGRAM

ALL-POINTS TECHNOLOGY CORPORATION, P.C. (APT) WILL SERVE AS THE EMPRONMENTAL MONITOR FOR THIS PROJECT TO ENSURE THAT THE VERNAL POOL PROTECTION PROGRAM IN IMPLEMENTED PROPERY. THE CONTRACTOR SHALL CONTACT DEAN GUSTAFSON, SENIOR WEITLAND SCIENTIST AT APT, AT LEAST 5 BUSINESS DAYS PRIOR TO THE PRE-CONSTRUCTION MEETING, MR. GUSTAFSON CAN BE REACHED AT (860 984-9515 AND AT dgustafson@dilpointstech.com.

THE PROPOSED VERNAL POOL PROTECTION PROGRAM CONSIST OF SEASONAL RESTRICTION ON CONSTRUCTION OF THE ACCESS ROAD, CONSTRUCTION OF THE FACILITY AND COMPOUND ARE NOT SEASONALLY RESTRICTED.

CONSTRUCTION OF THE ACCESS ROAD SHALL BE SEASONALLY RESTRICTED FROM OCCURING BETWEEN MARCH 1 TO MAY 15 TO AVOID CONSTRUCTION ACTIMITIES AND POTENTIAL DISTURBANCE DURING THE PEAK AMPHIBIAN MIGRATION AND BREEDING PERIOD.


CHK'D BY: DMD FOR D&M 용당 (203) (203) (3.2 d/b/a Verizon WRELESS COMMUNICATIONS FACILIA 찚 Partnership 08/17/12 SCALE: AS NOTED JOB NO. 08158 SITE DETAILS AND NOTES


DESIGNED BY:


DRAWN BY:

CFC

TSP







- IF ANY FIELD CONDITIONS EXIST WHICH PRECLUDE COMPLIANCE WITH THE DRAWNICS, THE CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER AND SHALL NOT PROCEED WITH ANY AFFECTED WORK.
- THE CONTRACTOR SHALL VERIFY AND COORDINATE THE SIZE AND LOCATION OF ALL OPENINGS, SLEEVES AND ANCHOR BOLTS AS REQUIRED BY ALL TRADES.
- 4. REFER TO DRAWING T1 FOR ADDITIONAL NOTES AND REQUIREMENTS.
- THE CONTRACTOR SHALL CALL UTILITIES PRIOR TO THE START OF CONSTRUCTION.
- 2. ACTIVE EXISTING UTILITIES, WHERE ENCOUNTERED IN THE WORK, SHALL BE PROTECTED AT ALL TIMES. THE ENGINEER SHALL BE NOTIFIED IMMEDIATELY, PRIOR TO PROCEEDING, SHOULD ANY UNCOVERED EXISTING UTILITY PRECLUDE COMPLETION OF THE WORK IN ACCORDANCE WITH THE
- THE SITE SHALL BE GRADED TO CAUSE SURFACE WATER TO FLOW AWAY FROM THE EQUIPMENT AND TOWER AREAS.
- NO FILL OR EMBANKMENT MATERIAL SHALL BE PLACED ON FROZEN GROUND. FROZEN MATERIALS, SNOW OR ICE SHALL NOT BE PLACED IN ANY FILL OR EMBANKMENT.
- THE SUBGRADE SHALL BE COMPACTED AND BROUGHT TO A SMOOTH UNIFORM GRADE PRIOR TO FINISHED SURFACE APPLICATION.
- 7. THE AREAS OF THE COMPOUND DISTURBED BY THE WORK SHALL BE RETURNED TO THEIR ORIGINAL CONDITION.
- 8. CONTRACTOR SHALL MINIMIZE DISTURBANCE TO EXISTING SITE DURING CONSTRUCTION. EROSION CONTROL MEASURES, SHALL BE IN CONFORMANCE WITH THE LOCAL GUIDELINES FOR EROSION AND SEDIMENT CONTROL.
- IF ANY FIELD CONDITIONS EXIST WHICH PRECLUDE COMPLIANCE WITH THE DRAWNICS, THE CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER AND SHALL PROCEED WITH AFFECTED WORK AFTER CONFLICT IS SATISFACTORILY RESOLVED.
- 11. THE CONTRACTOR SHALL VERIFY AND COORDINATE THE SIZE AND LOCATION OF ALL OPENINGS, SLEEVES AND ANCHOR BOLTS AS REQUIRED BY ALL TRADES.
- GRAVEL SHALL CONFORM TO THE REQUIREMENTS OF ARTICLE M.02.02 OF THE CONNECTICUT D.O.T. STANDARD SPECIFICATIONS. ADMIXTURES AND SURFACE PROTECTIVE MATERIALS USED TO PREVENT THE GRAVEL FROM FREEZING MUST MEET THE APPROVAL OF THE ENGINEER. THE LARGEST STONE STEE SUAL IS \$1.2.16 P. MUST.
- SAMPLES OF THE MATERIAL TO BE USED SHALL BE DELIVERED TO THE JOB SITE 5 DAYS PRIOR TO ITS INTENDED USE SO IT MAY BE TESTED FOR APPROVAL.
- 4. AFTER ALL EXCAVATION HAS BEEN COMPLETED, GRAVEL SHALL BE DEPOSITED IN LAYERS NOT EXCEEDING EIGHT (8) INCHES IN DEPTH OVER THE AREAS. IN EXCEPTIONAL CASES, THE ENGINEER MAY PERMIT THE FIRST LAYER TO BE THICKER THAN EIGHT (8) INCHES, EACH LAYER SHALL BE LEVELED OFF BY SUITABLE EQUIPMENT. THE ENTIRE AREA OF EACH LAYER SHALL BE COMPACTED BY USE OF APPROVED VIBRATORY, PNEUMATIC—TIRED ON TREAD—TYPE COMPACTION EQUIPMENT. COMPACTION SHALL BE CONTINUED UNTIL THE DRY DENSITY OVER THE ENTIRE AREA OF EACH LAYER IS NOT LESS THAN 95 PERCENT OF THE MAXIMUM DRY DENSITY ACHIEVED BY ASSITO T—99 METHOD C. THE MOSTURE CONTENT OF THE GRAVEL SHALL NOT VARY BY MORE THAN 3 X+ FROM ITS OPTIMUM MOISTURE CONTENT. NO SUBSEQUENT LAYER SHALL BE DEPOSITED UNTIL THE ESPECIFIED COMPACTION IS ACHIEVED FOR THE PREVIOUS LAYER. IF NECESSARY TO OBTAIN THE REQUIRED COMPACTION, WATER SHALL BE ADDED AND GENTLE PUDDLING PERFORMED IF AUTHORIZED, COMPACTED GRAVEL FILL SHALL BE PREVIOUS FREEZING BY USE OF APPROVED ADMIXTURES OR BY USE OF APPROVED AD

#### CONCRETE AND REINFORCING STEEL NOTES:

- ALL CONCRETE SHALL BE NORMAL WEIGHT, 6% AIR ENTRAINED WITH A
  MAXIMUM SLUMP OF 4", AND SHALL HAVE A MINIMUM COMPRESSIVE
  STRENGTH OF 3,000 PSI AT 28 DAYS, UNLESS NOTED OTHERWISE ON
  THE DRAWNOS.
- REINFORCING STEEL, SHALL CONFORM TO ASTM AB15, GRADE 60, DEFORMED BARS. WELDED WIRE FABRIC SHALL CONFORM TO ASTM A185 WELDED STEEL: WIRE FABRIC. SPICLES SHALL BE CLASS "8" AND ALL HOOKS SHALL BE STANDARD UNLESS OTHERWISE INDICATED.
- THE FOLLOWING MINIMUM CONCRETE COVER SHALL BE PROVIDED FOR REINFORCING STEEL UNLESS OTHERWISE NOTED ON THE DRAWINGS;

CONCRETE NOT EXPOSED TO EARTH OR WEATHER OR NOT CAST AGAINST THE GROUND:

ALL EXPOSED EDGES OF CONCRETE TO RECEIVE A 3/4" CHAMFER IN ACCORDANCE WITH ACI 301 SECTION 4.2.4.

- INSTALLATION OF CONCRETE EXPANSION/WEDGE ANCHOR, SHALL BE PER MANUFACTURER'S WRITTEN RECOMMENDED PROCEDURE. THE ANCHOR BOLT, DOWEL OR ROO SHALL CONFORM TO MANUFACTURES'S RECOMMENDATION FOR EMBEDMENT DEPTH OR AS SHOWN ON THE DRAWINGS. NO REBAR SHALL BE CUT DURING DRILLING WITHOUT PRIOR REMEW BY THE ENGINEER.

ISSUED FOR DAM SISSUED FOR DAM - CLIENT REMEW
---

DESIGNED BY: CFC

TSP

C-6

FOUNDATION PLAN,

**DETAILS & NOTES**