
## **LOCATION MAP**



## **USGS TOPOGRAPHIC MAP**









3 SADDLEBROOK DRIVE KILLINGWORTH, CT 06419 WWW.ALLPOINTSTECH.COM

PHONE: (860)-663-1697 FAX: (860)-663-0935

# **CONTACT PERSONNEL**

APPLICANTS:

HOMELAND TOWERS 22 SHELTER ROCK LANE **BUILDING C** DANBURY, CONNECTICUT 06810

CO-APPLICANTS

CELLCO PARTNERSHIP D/B/A VERIZON WIRELESS 99 EAST RIVER DRIVE - 9TH FLOOR EAST HARTFORD, CT 06108

LANDLORD

TOWN OF BROOKFIELD TOWN HALL COMPLEX PO BOX 5106 BROOKFIELD, CT 06804

HOMELAND PROJECT MANAGER: RAYMOND VERGATI (203) 297-6345

280 TRUMBULL STREET HARTFORD, CT 06103

EVERSOURCE (203) 270-5808 ROBERT RONCARTI - CASE #2511619


TELCO PROVIDER: FRONTIER: (800) 921-8102

GOVERNING CODES: STATE OF CONNECTICUT BUILDING CODE, LATEST EDITION EIA/TIA 222G

## SITE INFORMATION

# **BROOKFIELD 100 POCONO ROAD BROOKFIELD, CT 06804**

DEVELOPMENT & MANAGEMENT DOCUMENTS		
BROOKFIELD 100 POCONO ROAD BROOKFIELD, CT 06804	TITLE SHEET & INDEX	
DESIGN TYPE:	APT FILING NUMBER: CT28278 11011	
RAW LAND		
REVISIONS:	DRAWN BY: RCR D SCALE AS NOTED	200
REV.0: 01/13/17: FOR REVIEW: RCB	CHECKED BY SMC ONTE 01/09/12	0
REV.1: REV.2:	SHEET NUMBER:	Se 35
REV.3:		
REV.4:	_= _ 8 \	De.
REV.5:	T = 130 % (V) 1280 # 150	1 9
REV.6:	2 CAT WENDER ST	88
REV.7:	The special sp	
	FILLING TOWAL ENGINEER	



# HOMELAND TOWERS

22 SHELTER ROCK LANE **BUILDING C** DANBURY, CT 06810 (203) 297-6345

# **DEVELOPMENT & MANAGEMENT PLAN** DRAWING INDEX

T-1 TITLE SHEET & INDEX

**EX-1 PARTIAL TOPOGRAPHIC SURVEY** 

**EX-2 COMPILATION PLAN** 

R-1 ABUTTERS MAP & CONSTR. SEQUENCE

**SP-1 SITE PLAN** 

A-1 COMPOUND PLAN & TOWER ELEVATION

C-1 VERIZON EQUIPMENT PLAN & DETAILS

C-2 VERIZON ANTENNA PLAN & DETAILS

C-3 TOWN OF BROOKFIELD EQUIP. PLAN & DETAILS

C-4 TOWN OF BROOKFIELD ANTENNA DETAILS

**C-5 SITE DETAILS** 

S-1 STRUCTURAL LAYOUT & DETAILS

**N-1 ENVIRONMENTAL NOTES** 

**N-2 NOTES & SPECIFICATIONS** 

\*SITE INFORMATION:

-LOTS:


-SITE NAME:. -SITE ID NUMBER:. -SITE ADDRESS: 100 POCONO ROAD

-FEMA/FIRM DESIGNATION:

41° 27' 46.62" N 73° 23' 53.78" W -LONGITUDE -ELEVATION 337'± AMSL

-LATITUDE -

PANEL#09001C0134F - ZONE X 43.28± Ac (VOL. 137, PAGE 1144)



Companies ARCHITECTURE ENGINEERING ENVIRONMENTAL JANG SURVEYING J65 Research Parkwey Meriden, CT 06456 (203) 630-1406 (203) 630-2615 Fax

HOMELAND TOWERS: CT777 - BROOKFIELD 100 POCONO ROAD TOWN OF BROOKFIELD, FAIRFIELD COUNTY, CONNECTICUT

EMSIONS Date OS/12/75 OS/28/75 220

Surveyed Drawn Checked Approved Societ TDH FEB TDH HHR 1" = 30" 1852629 05/01/15


Project No. Date Field Book

040 File: EX159262901

Partial Topographic

Survey

EX-1



Companies

ARCHITECTURE ENGINEERING ENVIRONMENTAL LAND SURVEYING

355 Research Packway Markhan, CT 06450 (203) 630-1406 (203) 630-2615 Fex

ELAND TOWERS: CT777 - BROOKFIELD 100 POCONO ROAD OF BROOKFIELD, FAIRFIELD COUNTY, CONNECTICUT

HOMELAND

TOWN


10H RHR 10H RHR 1" = 100' 1552629 Checked


Oote Field Book 05/24/2015


CAD File: EX155262902


COMPILATION PLAN


EX-2














6 SECTION @ STOOP

#5 REBAR @ 18' O.C. EACH WAY

2" CLR (TYP.)

4,000 PSI CONC. 10x6 SLAB

**EQUIPMENT/ GENERATOR SLAB DETAIL** 

(TYP.)

C-3

GRAVEL BASE

HOOK ALL I.F. BARS

FOR REINF, SIZES

**5 CORNER RIEFORCEMENT** 


AS SHOWN, OR PROVIDE

HOOKED SPLICE BARS, REFER

TO SECTIONS AND DETAILS

+

**8 CABLE BRIDGE & COAX HANGER DETAIL** 



0.208

(ASCE 7-10 TABLE 20 3-1 (ASCE 7-10 TABLE 1.5-2)

SEISMIC DESIGN PARAMETERS:


· SEISMIC DESIGN CATEGORY = MCE SPECTRAL ACC, (S o) = MCE SPECTRAL ACC, (S ) =

SITE CLASS =
 IMPORTANCE FACTOR, (ip) =

INDICATES EXISTING

CONCRETE (WHERE APPLICABLE)(ATTACH BASE W) 3/4'Ø HLTI HY150

ANCHORS - 4" EMBEDMENT)



HOMELAND TOWERS

'ALL-POINTS


TECHNOLOGY CORPORATION

3 SADDLEBROOK DRIVE PHONE: (860)-663-1697 KILLINGWORTH, CT 06419 FAX: (860)-663-0935 WWW.ALLPOINTSTECH.COM

PERMITTING DOCUMENTS

NO DATE REVISION 0 01/13/17 FOR REVIEW: RCB

22 SHELTER ROCK LANE BUILDING C DANBURY, CT 06810





**High Performance Series for** 4.4-5.0 GHz Frequencies

#### Key Features


- High Performance antennas minimize interference as they have more stringent radiation side lobe and front-to-back
- Lightweight and rugged design
- Easily installed with our superior mountin system included with the antenna
- Some models are available with 7/16 DIN Connector. Please call the factory for availability
- Our industry leading 5-year warranty
- Single (HP) and Dual (HPD) polarization are available




Model	Diameter	Frequency		Gain (d	BI)	34B 8M	X-Pol Rejection.	F/B Ratio	VSWR, Max	Antenna
Number	ft (m)	GHz	Low	Mid	High	degs	dB	dB	(R.L., 68)	Weight
HP2-4.7	2 (0.6)	4.4.50	25.8	26.4	29.6	7.1 deg	28 dB	48 dB	1.5.1 (14.0)	27 lbs (12.3 kg)
HP3-4.7	3 (0 9)	4.4.50	29.2	29.8	30.3	4.7 ceg	30 dB	52 dB	1.5.1 (14.0)	50 lbs (22.7 kg)
HP4-4.7	4 (1.2)	4.4-5.0	31.8	32.4	32 B	3.6 ceg	30 dB	54 dB	1.5.1 (14.0)	85 lbs (38 3 kg)
HP6-4.7	6 (1.8)	4.4-5.0	34.8	35.4	35 3	2.6 ceg	30 dB	57 dB	1.5.1 (14.0)	251 lbs. (113 0 k
HP8-4.7	8 (2 4)	4.4-5.0	48.2	38 8	39 3	1.8 ceg	30 dB	61 dB	1.5.1 (14.0)	424 lbs. (194.5 k
HPD2-4.7	2 (□ €)	4.4.5.3	25.8	26 4	26.9	7.1 ceg.	28 dB	48 dB	151 (140)	27 lbs (12.3 kg)
HPD3-4.7	3 (0.9)	4.4-5.3	29 2	29.8	30.3	4.7 deg	30 dB	52 dB	151 (140)	50 lbs (22 7 kg)
HPD4-4.7	4 (1.2)	4.4.53	31.8	32.4	32.9	3 5 ceg	30 dB	54 dB	1.5.1 (14.0)	85 lbs (38 3 kg)
HPD6-4.7	6 (1 8)	4.4-5.3	34.8	35.4	35 9	2 6 deg	30 dB	57 dB	1.5.1 (14.0)	251 lbs (113 0 k
HPD3-4.7	8 (24)	4.4-5.0	38.2	388	39.3	1 8 deg	30 dB	61 dB	151 (140)	424 lbs (194.5 k

Radio Waves, Inc. • 495 R Billerica Avenue • N. Billerica, MA 01862 USA • Tel: (978) 459-8800 • Fax: (978) 459-3310 / 8810 www.radiowavesinc.com

HPX4.7 Rev A



3 MICROWAVE DISH MOUNT
C-4 SCALE: NTS



4 3' SIDEARM ANTENNA MOUNT
C-4 SCALE: NTS





3 SADDLEBROOK DRIVE PHONE: (860)-663-1697 KILLINGWORTH, CT 06419 FAX: (860)-663-0935 WWW.ALLPOINTSTECH.COM

	PER	MITTING DOCUMENTS
NO	DATE	REVISION
0	01/13/17	FOR REVIEW: RCB
1		
2		
3		
4		
5		

DESIGN PROFESSIONALS OF RECORD

PROF: SCOTT M. CHASSE P.E. COMP: ALL-POINTS TECHNOLOGY CORPORATION
ADD: 3 SADDLEBROOK DRIVE
KILLINGWORTH, CT 06419

OWNER: TOWN OF BROOKFIELD ADDRESS: TOWN HALL COMPLEX PO BOX 5106 BROOKFIELD, CT 06804

HOMELAND TOWERS "BROOKFIELD CT777"

SITE 100 POCONO ROAD ADDRESS: BROOKFIELD, CT 06804


APT FILING NUMBER: CT283150


DRAWN BY: RCB DATE: 01/04/17 CHECKED BY: SMC

SHEET TITLE:

TOWN OF BROUKHEYOU, THE STONAL ENVIRON

2 RADIOWAVES HPD2-4.7 ANTENNA
SCALE: NTS






LOCATION WITH PLATFORM MANUFACTURER

4 FOLIDMENT PLATFORM







NOTE: VERIFY ALL DIMENSIONS AND STEEL SIZES WITH PLATFORM MANUFACTURER


### 3 EQUIPMENT PLATFORM FRAMING S-1 SCALE: 1/4" = 1'-0"


⋧



6 PROPANE TANK PAD DETAIL








NOTE: VERIFY BOLT HOLE PATTERN WITH SPRING ISOLATOR BASE PLATE AND GENERATOR MANUFACTURERS PRIOR TO STEEL FABRICATION

4 PIER DETAIL
(S-1) SCALE: 1"=1"0"

5 ISOLATOR PLATE
(S-1) SCALE: 1½"=1"0"



7 PIER DETAIL
Scale: 1" = 1'0"

### STRUCTURAL NOTES & SPECIFICATIONS:

#### STEEL

- 1. CONTRACTORS SHALL VERIFY ALL DIMENSIONS AND CONDITIONS IN THE FIELD PRIOR TO FABRICATION AND ERECTION OF ANY MATERIAL. THE CONTRACTOR SHALL COORDINATE THE WORK SHOWN ON THE STRUCTURAL DRAWINGS WITH THE REQUIREMENTS OF THE MIZP DRAWINGS (INCLUDING ALL CONTRACT SHOP DRAWINGS). THE ENGINEER SHALL BE NOTIFIED OF ANY CONDITIONS WHICH PRECLUDE COMPLETION OF THE WORK IN ACCORDANCE WITH THE CONTRACT DOCUMENTS. THE CONTRACTOR SHALL MAKE NO DEVIATION FROM THE DESIGN DRAWINGS WITHOUT PRIOR WRITTEN APPROVAL FROM THE E.O.R.
- DESIGN AND CONSTRUCTION OF STRUCTURAL STEEL SHALL CONFORM TO LATEST EDITION OF THE
   AMERICAN INSTITUTE OF STEEL CONSTRUCTION 'SPECIFICATION FOR THE DESIGN, FABRICATION AND
   ERECTION OF STRUCTURAL STEEL FOR BUILDINGS.
- STRUCTURAL AND WIDE FLANGE STEEL SHALL CONFORM TO ASTM A992 (FY-50 KS), UNLESS OTHERWISE NOTED.
- 4. STEEL PIPE SHALL CONFORM TO ASTM A53, GRADE B, STEEL PIPE DIAMETERS NOTED ON THE DRAWINGS ARE NOMINAL.
- 5 STRUCTURAL CONNECTION BOLTS SHALL CONFORM TO ASTM A325. ALL BOLTS SHALL BE  $^{9}\!\!/_{2}$  DIAMETER MINIMUM AND SHALL HAVE MIN. OF TWO BOLTS, UNLESS NOTED OTHERWISE ON THE DRAWINGS. LOCK WASHERS ARE NOT PERMITTED FOR A325 STEEL ASSEMBLIES.
- 6. NON-STRUCTURAL CONNECTIONS FOR STEEL GRATING MAY USE  $$^{5}\!\!/_{\!\!6}$$  Ø GALVANIZED ASTM A307 BOLTS UNLESS OTHERWISE NOTED.
- ALL STEEL MATERIAL EXPOSED TO WEATHER SHALL BE GALVANIZED AFTER FABRICATION IN ACCORDANCE WITH ASTM A123 'ZINC (HOT-DIPPED GALVANIZED) COATINGS' ON IRON AND STEEL PRODUCTS.
- ALL BOLTS, ANCHORS AND MISCELLANEOUS HARDWARE EXPOSED TO WEATHER SHALL BE GALVANIZED IN ACCORDANCE WITH ASTM A153 'ZINC COATING (HOT-DIP) ON IRON AND STEEL HARDWARE."
- 9. DAMAGED GALVANIZED SURFACES SHALL BE REPAIRED BY TOUCHING UP ALL DAMAGED GALVANIZED STEEL WITH COLD ZINC, "GALVANOX", "DRY GALV", "ZING IT", OR APPROVED EQUIVALENT, IN ACCORDANCE WITH MANUFACTURERS GUIDELINES. TOUCH UP DAMAGED NON GALVANIZED STEEL WITH SAME PAINT APPLIED IN SHOP OR FIELD.
- 10. CONTRACTOR SHALL COMPLY WITH AWS CODE FOR PROCEDURES, APPEARANCE AND QUALITY OF WELDS, AND WELDING PROCESSES SHALL BE QUALIFIED IN ACCORDANCE WITH AWS 'STANDARD QUALIFICATION PROCEDURES' ALL WELDING SHALL BE DONE USING FROXX ELECTRODES AND WELDING SHALL CONFORM TO AISC AND D1.1. WHERE FILLET WELD SIZES ARE NOT SHOWN, PROVIDE THE MINIMUM SIZE PER TABLE J2.4 IN THE AISC 'MANUAL OF STEEL CONSTRUCTION' 9TH EDITION AT THE COMPLETION OF WELDING, ALL DAMAGE TO GALVANIZED COATING SHALL BE REPARED. SEE NOTE 9.
- 11. THE ENGINEER SHALL BE NOTIFIED OF ANY INCORRECTLY FABRICATED, DAMAGED OR OTHERWISE MISFITTING OR NONCONFORMING MATERIALS OR CONDITIONS TO REMEDIAL. OR CORRECTOR ACTION ANY SUCH ACTION AND SHALL REQUIRE ENGINEER REVIEW. IF FAULTY CONSTRUCTION PROCEDURES OR MATERIALS RESULT IN DEFECTIVE WORK THAT REQUIRES ADDITIONAL ENGINEERING TIME TO DEVISE CORRECTIVE MEASURES, PROFESSIONAL FEES MAY BE CHARGED TO THE CONTRACTOR AT THE STANDARD HOURLY RATE OF ADDITIONAL SERVICES
- 12. CONTRACTOR TO REMOVE AND RE-INSTALL ALL FIRE PROOFING AS REQUIRED DURING CONSTRUCTION.
- 13. MISCELLANEOUS STEEL SHALL CONFORM TO ASTM A36 (OR EQUAL).
- 14. STEEL HSS STRUCTURAL TUBING SHALL CONFORM TO ASTM A500 GR. B.
- 15. APPLY A QUALITY CONCRETE SEALER SUCH AS THEROSEAL 8 TO EXPOSED CONCRETE IN ACCORDANCE WITH MANUFACTURERS APPLICATIONS DIRECTIONS.
- 16 IN CASE OF CONFLICT BETWEEN NOTES, DETAILS AND SPECIFICATIONS, THE MOST STRINGENT REQUIREMENTS SHALL GOVERN
- 17. ALL HOLES TO BE MADE IN THE FIELD SHALL BE DRILLED. GAS CUTTING IS NOT PERMITTED
- 18. ALL SPECIALTY ANCHORS SHALL BE INSTALLED PER MANUFACTURES WRITTEN SPECIFICATIONS.
- 19. SEAL ALL PENETRATIONS & SEAM BETWEEN MASONRY & STEEL W/ DOW CORNINGS 790 SILICON BUILDING SEALANT (or equal)

### CONCRETE

- ALL CONCRETE CONSTRUCTION SHALL BE DONE IN ACCORD WITH AMERICAN CONCRETE INSTITUTE (ACI) CODES 301 & 318, LATEST REVISION.
- ALL CONCRETE USED SHALL BE 4000 PSI (28 DAY COMP STRENGTH). THE CONCRETE MIX SHALL BE BASED ON USING THE FOLLOWING MATERIALS AND PARAMETERS:

2.1. PORTLAND CEMENT: ASTM C150, T1

2.2. AGGREGATE: ASTM C33, 1 INCH MAX

2.3. WATER: POTABLE
2.4. ADMIXTURE: NON-CHLORIDE

2.5. AIR: 6%\*

2.6. SLUMP: 4 INCH

UNLESS NOTED OTHERWISE

- ALL CONCRETE EXPOSED TO FREEZING WEATHER SHALL CONTAIN ENTRAINED AIR PER ACI 211 TABLE 4 2.1 OF ACI 318-95.
- 4. ALL REINFORGING STEEL SHALL BE ASTM A615, GR 60 (DEFORMED) UNLESS NOTED OTHERWISE. WELDED WIRE FABRIC SHALL CONFORM TO ASTM A185 WELDED STEEL WIRE FABRIC UNLESS NOTED OTHERWISE. SPLICES SHALL BE CLASS B' AND ALL HOOKS SHALL BE ACI STANDARD UNO. REINFORCING BARS SHALL BE COLD BENT WHERE REQUIRED AND TIED (NOT WELDED).
- THE FOLLOWING MINIMUM CONCRETE COVER SHALL BE PROVIDED FOR REINFORCING STEEL UNLESS SHOWN OTHERWISE ON DRAWINGS:
- 5.1. CONCRETE CAST AGAINST EARTH = 3 IN.
- 5.2. CONCRETE EXPOSED TO EARTH OR WEATHER:

5.2.1. #6 AND LARGER = 2 IN.

5.2.2. #5 AND SMALLER = 1 ½ IN.

- 5.3. CONCRETE NOT EXPOSED TO EARTH OR WEATHER OR NOT
- 5.3.1. CAST AGAINST THE GROUND:
- 5.3.2. SLAB AND WALL = 3/4 IN
- 5.3.3. BEAMS AND COLUMNS = 1  $\frac{1}{2}$  IN.
- 6. A % IN. CHAMFER SHALL BE PROVIDED AT ALL EXPOSED EDGES OR CONCRETE, UNO, IN ACCORDANCE WITH ACI 301 SECTION 4.2.4.
- 7. CONCRETE SHALL BE PLACED IN A UNIFORM MANNER AND CONSOLIDATED IN PLACE
- 8. CONCRETE FOOTINGS SHALL BE CAST AGAINST LEVEL, COMPACTED, NON-FROZEN BASE SOIL FREE OF STANDING WATER.



HOMELAND TOWERS

22 SHELTER ROCK LANE
BUILDING C
DANBURY, CT 06810



3 SADDLEBROOK DRIVE PHONE: (860)-663-1697 KILLINGWORTH, CT 06419 FAX: (860)-663-0935 WWW ALLPOINTSTECH COM

	PER	MITTING DOCUMENTS
NO	DATE	REVISION
0	01/13/17	FOR REVIEW: RCB
1		
2		
3		
4		
5		
6		

DESIGN PROFESSIONALS OF RECORD

TH PROF: SCOTT M. CHASSE P.E.
COMP: ALL-POINTS TECHNOLOGY
CORPORATION
ADD: 3 SADDLEBROOK DRIVE
KILLINGWORTH. CT 06419

OWNER: TOWN OF BROOKFIELD ADDRESS: TOWN HALL COMPLEX PO BOX 5106 BROOKFIELD, CT 06804

HOMELAND TOWERS

SITE 100 POCONO ROAD ADDRESS: BROOKFIELD, CT 06804

APT FILING NUMBER: CT283150

DATE: 01/04/17 CHECKED BY: SMC

SHEET TITLE:



### **ENVIRONMENTAL NOTES:**

Eastern Box Turtle and Wood Turtle Protection Program

Eastern Box Turtle and Wood Turtle, both State Special Concern species afforded protection under the Connecticut Endangered Species Act, are known to occur on or within the vicinity of the site. The following protective measures satisfy requirements from the Connecticut Department of Energy & Environmental Protection ("CTDEEP") Wildlife Division and follow protocols developed from previous rare species consultations and state-approved protection plans. This protection program satisfies requirements noted in an August 17, 2015 letter from CTDEEP's Natural Diversity Data Base ("NDDB"). Homeland Towers shall submit an updated NDDB review request to CTDEEP at least 60 days prior to the start of construction since the August 17, 2015 NDDB letter is only valid for one year.

It is of the utmost importance that the Contractor complies with the requirement for the installation of protective measures and the education of its employees and subcontractors performing work on the project site if work will occur during the Eastern Box Turtle's and Wood Turtle's active period (April 1 to November 15). All-Points Technology Corporation, P.C. ("APT") will serve as the Environmental Monitor for this project to ensure that Eastern Box Turtle and Wood Turtle protection measures are implemented properly and will provide an education session on these three rare turtle species prior to the start of construction activities. The Contractor shall contact Dean Gustafson, Senior Environmental Scientist at APT, at least 5 business days prior to the pre-construction meeting. Mr. Gustafson can be reached by phone at (860) 984-9515 or via email at dgustafson@allpointstech.com.

The proposed turtle protection program consists of several components: isolation of the project perimeter; periodic inspection and maintenance of isolation structures; education of all contractors and sub-contractors prior to initiation of work on the site; protective measures; and, reporting.

- 1. Isolation Measures & Erosion and Sedimentation Controls
  - a. Plastic netting used in a variety of erosion control products (i.e., erosion control blankets, fiber rolls [wattles], reinforced slit fence) has been found to entangle wildlife, including reptiles, amphibians, birds and small mammals. No permanent erosion control products or reinforced slit fence will be used on the Verizon Wireless project. Temporary erosion control products will use either erosion control blankets and fiber rolls composed of processed fibers mechanically bound together to form a continuous matrix (netless) or netting composed of planar woven natural biodegradable fiber to avoid/minimize wildlife entanglement.
  - b. Installation of erosion and sedimentation controls (i.e., silt fencing), required for erosion control compliance and creation of a barrier to possible migrating/dispersing herpetofauna, shall be performed by the Contractor following clearing activities and prior to any earthwork. The Environmental Monitor will inspect the work zone area prior to and following erosion control barrier installation to ensure the area is free of to ensure the area is free of eastern box turtles and wood turtles and satisfactorily installed. The intent of the barrier is to segregate the majority of the work zone and isolate it from foraging/migrating/dispersing turtles. Oftentimes complete isolation of a work zone is not feasible due to accessibility needs and locations of staging/material storage areas, etc. In those circumstances, the barriers will be positioned to deflect migrating/dispersal routes away from the work zone to minimize potential encounters with turtles.
  - c. The fencing will consist of non-reinforced conventional erosion control woven fabric, installed approximately six inches below surface grade and staked at seven to ten-foot intervals using four-foot oak stakes or approved equivalent. The Contractor is responsible for daily inspections of the fencing for tears or breeches in the fabric and accumulation levels of sediment, particularly following storm events of 0.25 inch or greater. APT will provide periodic inspections of the fencing throughout the duration of construction activities, generally on a biweekly frequency or more frequently if site conditions warrant.
  - d. The extent of the barrier fencing will be as shown on the site plans. The Contractor shall have additional barrier fencing should field or construction conditions warrant extending the fencing as directed by APT.
  - No equipment, vehicles or construction materials shall be stored outside of the isolation barrier fencing.
  - f. All silt fencing shall be removed within 30 days of completion of work and permanent stabilization of site soils so that reptile and amphibian movement between uplands and wetlands is not restricted.
- Contractor Education
  - a. Prior to work on site, the Contractor shall attend an educational session at the pre-construction meeting with APT. This orientation and educational session will consist of an introductory meeting with APT providing photos of eastern box turtles and wood turtles and emphasizing the non-aggressive nature of these turtles, the absence of need to destroy animals that might be encountered and the need to follow Protective Measures as described in Section 4 below. Workers will also be provided information regarding the identification of other turtle species that could be encountered.
  - b. The education session will also focus on means to discriminate between the species of concern and other native species to avoid unnecessary "false alarms". Encounters with any species of turtles will be documented.
  - c. The Contractor will be provided with cell phone and email contacts for APT personnel to immediately report any encounters with eastern box turtle and wood turtle or other turtle species. Educational poster materials will be provided by APT and displayed on the job site to maintain worker awareness as the project progresses.
- 3. Petroleum Materials Storage and Spill Prevention
  - a. Certain precautions are necessary to store petroleum materials, refuel and contain and properly clean up any inadvertent fuel or petroleum (i.e., oil, hydraulic fluid, etc.) spill due to the projects location in proximity to sensitive wetlands.
  - b. A spill containment kit consisting of a sufficient supply of absorbent pads and absorbent material will be maintained by the Contractor at the construction site throughout the duration of the project. In addition, a waste drum will be kept on site to contain any used absorbent pads/material for proper and timely disposal off site in accordance with applicable local, state and federal laws.
  - The following petroleum and hazardous materials storage and refueling restrictions and spill
    response procedures will be adhered to by the Contractor.

- i. Petroleum and Hazardous Materials Storage and Refueling
- Refueling of vehicles or machinery shall occur a minimum of 100 feet from wetlands or watercourses and shall take place on an impervious pad with secondary containment designed to contain fuels.
- Any fuel or hazardous materials that must be kept on site shall be stored on an impervious surface utilizing secondary containment a minimum of 100 feet from wetlands or watercourses.
- ii. Initial Spill Response Procedures
- 1. Stop operations and shut off equipment.
- 2. Remove any sources of spark or flame
- 3. Contain the source of the spill.
- 4. Determine the approximate volume of the spill
- Identify the location of natural flow paths to prevent the release of the spill to sensitive nearby waterways or wetlands.
- 6. Ensure that fellow workers are notified of the spill
- iii. Spill Clean Up & Containment
- Obtain spill response materials from the on-site spill response kit. Place absorbent materials directly on the release area.
- 2. Limit the spread of the spill by placing absorbent materials around the perimeter of the spill.
- 3. Isolate and eliminate the spill source
- 4. Contact the appropriate local, state and/or federal agencies, as necessary.
- 5. Contact a disposal company to properly dispose of contaminated materials.
- iv. Reporting
- 1. Complete an incident report.
- 2. Submit a completed incident report to the Connecticut Siting Council.
- 4. Turtle Protective Measures
  - a. Prior to the start of construction each day, the Contractor shall search the entire work area for turtles.
  - b. If a turtle is found, it shall be immediately moved, unharmed, by carefully grasped in both hands, one on each side of the shell, between the turtle's forelimbs and the hind limbs, and placed just outside of the isolation barrier in the same approximate direction it was walking.
  - Special care shall be taken by the Contractor during early morning and evening hours so that
    possible basking or foraging turtles are not harmed by construction activities.
- 5. Herbicide and Pesticide Restrictions
  - a. The use of herbicides and pesticides at the proposed wireless telecommunications facility and along the proposed access drive are strictly prohibited.
- Reporting
  - a. Daily inspection reports (brief narrative and applicable photos on days APT performs an inspection) will be submitted to Homeland Towers for compliance verification. Any observations of turtles will be included in the reports.
  - Following completion of the construction project, APT will provide a summary report to the Connecticut Siting Council documenting the monitoring and maintenance of the barrier fence and erosion control measures.
  - c. Any observations of eastern box turtle or wood turtle will be reported to CTDEEP by APT, with photo-documentation (if possible) and with specific information on the location and disposition of the animal.



22 SHELTER ROCK LANE BUILDING C DANBURY, CT 06810



3 SADDLEBROOK DRIVE PHONE: (860)-663-1697 KILLINGWORTH, CT 06419 FAX: (860)-663-0935 WWW.ALLPOINTSTECH.COM

PERMITTING DOCUMENTS				
NO	DATE	REVISION		
0	01/13/17	FOR REVIEW: RCB		
1				
2				
3				
4		A SOCIETY OF THE PARTY OF THE P		
5				
•				

DESIGN PROFESSIONALS OF RECORD

PROF: SCOTT M. CHASSE P.E.
COMP: ALL-POINTS TECHNOLOGY
CORPORATION
ADD: 3 SADDLEBROOK DRIVE
KILLINGWORTH, CT 06419

OWNER: TOWN OF BROOKFIELD ADDRESS: TOWN HALL COMPLEX PO BOX 5106 BROOKFIELD, CT 06804

HOMELAND TOWERS
"BROOKFIELD CT777"

APT FILING NUMBER: CT283150

DATE: 01/04/17 CHECKED BY: SMC

HEET TITLE:



#### **GENERAL NOTES:**

- ALL MATERIALS AND METHODS OF CONSTRUCTION SHALL COMPLY WITH THE STANDARDS AND SPECIFICATIONS OF THE TOWN OF BROOKFIELD, AND OTHER GOVERNMENTAL AGENCIES, AS APPLICABLE
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR SECURING ALL NECESSARY PERMITS BEFORE COMMENCING WORK. THE CONTRACTOR SHALL FOLLOW CONDITIONS OF ALL APPLICABLE PERMITS AND WORK IN ACCORD WITH OSHA REGULATIONS
- UTILITY INFORMATION SHOWN ON THE PLAN IS BASED ON VISIBLE FIELD EVIDENCE AND AVAILABLE RECORDS. THE CONTRACTOR SHALL FIELD VERIFY THE LOCATION OF ALL UTILITIES PRIOR TO COMMENCING WORK. THE CONTRACTOR IS ADVISED THAT THESE DRAWINGS MAY NOT ACCURATELY DEPICT AS-BUILT LOCATION OF HIRE DISTRIBUTURES. THE CONTRACTOR SHALL THEREFORE DETERMINE THE EXACT LOCATION OF EXISTING UNDERGROUND ELEMENTS AND EXCAVATE WITH CARE AFTER CALLING MARKOUT SERVICE AT 1-800-922-4455 (72) HOURS BEFORE DIGGING, DRILLING OR BLASTING. CARE SHALL BE TAKEN NOT TO DISTURB EXISTING UTILITIES AND SERVICE CONNECTIONS (OR PORTIONS THERE OF) TO REMAIN. CONTRACTOR IS RESPONSIBLE FOR REPAIRING OR REPLACING STRUCTURES OR UTILITIES DAMAGED BY HIS OPERATIONS.
- 4. THE CONTRACTOR IS RESPONSIBLE FOR THE INSTALLATION OF NEW SERVICE CONNECTIONS AND SHALL COORDINATE WORK WITH THE APPROPRIATE
- 5. ALL EXISTING ACTIVE SEWER, WATER, GAS, ELECTRIC, FIBER OPTIC, AND OTHER UTILITIES WHERE ENCOUNTERED IN THE WORK, SHALL BE PROTECTED AT ALL TIMES, AND WHERE REQUIRED FOR THE PROPER EXECUTION OF THE WORK, SHALL BE RELOCATED AS DIRECTED BY THE ENGINEER.
- 6 EXTREME CAUTION SHOULD BE USED BY THE CONTRACTOR WHEN EXCAVATING OR PIER DRILLING AROUND OR NEAR UTILITIES. CONTRACTOR SHALL PROVIDE SAFETY TRAINING FOR THE WORKING CREW. THIS WILL INCLUDE, BUT NOT BE LIMITED TO A FALL PROTECTION.

  B) CONFINED SPACE ENTRY.

  - D) TRENCHING & EXCAVATION
- 7. ELECTRIC SERVICE SHALL BE COORDINATED WITH EVERSOURCE
- 8. ALL ELEVATIONS SHOWN ARE IN NAVD 88
- 9. ALL RUBBISH, STUMPS, DEBRIS, STICKS, STONES, AND OTHER REFUSE SHALL BE REMOVED FROM THE SITE AND DISPOSED OF LEGALLY.
- 10. CONTRACTOR SHALL PROTECT EXISTING PAVED AND GRAVEL SURFACES, CURBS, LANDSCAPE AND STRUCTURES AND RESTORE SITE TO PRECONSTRUCTION CONDITION WITH AS GOOD, OR BETTER, MATERIALS. NEW MATERIALS SHALL MATCH EXISTING THICKNESS AND TYPE.
- 11. THE CONTRACTOR SHALL SHORE ALL TRENCH EXCAVATION GREATER THAN 5 FEET IN DEPTH OR LESS WHERE SOIL CONDITIONS ARE DEEMED UNSTABLE ALL SHEETING AND/OR SHORING METHODS SHALL BE DESIGNED BY A PROFESSIONAL ENGINEER
- 12. THE CONTRACTOR IS RESPONSIBLE FOR MANAGING GROUNDWATER LEVELS IN THE VICINITY OF EXCAVATIONS TO PROTECT ADJACENT PROPERTIES AND NEW WORK, GROUNDWATER SHALL BE DRAINED IN ACCORDANCE WITH LOCAL SEDIMENTATION & EROSION CONTROL GUIDELINES
- 13. THE CONTRACTOR IS REQUIRED TO REVIEW THE STATEMENT OF SPECIAL INSPECTION PRIOR TO THE START OF WORK. THE CONTRACTOR TO PROVIDE E-MAIL REQUEST TO THE PROJECT ENGINEER FOR INSPECTION 72 HOURS IN ADVANCE OF INSPECTION.

14. EXCAVATION
CONTRACTOR SHALL GRADE ONLY AREAS SHOWN TO BE MODIFIED HEREIN AND ONLY TO THE EXTENT REQUIRED TO SHED OVERLAND WATER FLOW AWAY FROM SITE. ALL SLOPES SHALL NOT BE STEEPER THAN 3.1 (HORIZ VERT).

BEDROCK SUBGRADE SHOULD NOT BE STEEPER THAN 4H.1V. HIGH SPOTS IN BEDROCK SUBGRADES MAY NEED TO BE REMOVED AND LOW SPOTS MAY BE FILLED WITH LEAN CONCRETE OR MINUS 3/4 CRUSHED STONE TO PROVIDE A LEVEL SURFACE. BEDROCK SUBGRADES DO NOT REQUIRE PROOFROLLING.

SEDIMENTATION AND EROSION CONTROLS SHOWN AND SPECIFIED SHALL BE ESTABLISHED BEFORE STRIPPING EXISTING VEGETATION

ORGANIC MATERIAL AND DEBRIS SHALL BE STRIPPED AND STOCKPILED BEFORE ADDING FILL MATERIAL

NO FILL OR EMBANKMENT MATERIAL SHALL BE PLACED ON FROZEN GROUND, FROZEN MATERIALS, SNOW OR ICE SHALL NOT BE PLACED IN ANY FILL OR

ALL FILL SHALL BE PLACED IN EIGHT INCH LIFTS AND COMPACTED IN PLACE. STRUCTURAL FILL SHALL BE COMPACTED TO 95% MAXIMUM MODIFIED PROCTOR DRY DENSITY TESTED IN ACCORDANCE WITH ASTM D1557, METHOD C.

EXCAVATIONS FOR FOOTINGS SHALL BE CUT LEVEL TO THE REQUIRED DEPTH AND TO UNDISTURBED SOIL. REPORT UNSUITABLE SOIL CONDITIONS TO THE

STRUCTURAL FILE SHALL BE TESTED FOR MOISTURE CONTENT AND COMPACTION DURING PLACEMENT. SHOULD THE RESULTS OF THE IN-PLACE DENSITY TESTS INDICATE THE SPECIFIED MOISTURE OR COMPACTION LIMITS HAVE NOT BEEN MIT, THE AREA REPRESET RETESTED, AS REQUIRED, UNTIL THE SPECIFIED MOISTURE AND COMPACTION REQUIREMENTS ARE ACHIEVED

EQUIPMENT CABINETS MAY BE SUPPORTED ON SLABS-ON-GRADE UNDERLAIN BY AT LEAST A 12-INCH THICKNESS OF COMPACTED STRUCTURAL FILL OR MINUS 3-INCH CRUSHED STONE PLACED ON THE EXISTING FILL, THE SURFACE OF WHICH SHOULD BE THOROUGHLY COMPACTED AND CLEAR OF ORGANIC MATTER.

THE AREA UNDERLYING THE SLABS SHOULD BE ROUGH GRADED AND THEN THOROUGHLY PROOFROLLED WITH A VIBRATORY ROLLER OR HEAVY PLATE COMPACTOR PRIOR TO FINAL GRADING AND PLACEMENT OF STRUCTURAL FILL OR MINUS 3\*-INCH CRUSHED STONE.

A SOIL UNIT WEIGHT OF 100 LBS PER CUBIC FOOT (PCF) SHOULD BE USED FOR ENGINEERED FILL OVERLYING THE FOOTINGS.

TRENCH EXCAVATIONS SHALL BE BACKFILLED AT THE END OF EACH DAY

SURPLUS MATERIAL SHALL BE REMOVED FROM THE SITE

TOWER FOUNDATION EXCAVATION, BACKFILL AND COMPACTION SHALL BE IN ACCORD WITH TOWER MANUFACTURERS DESIGNS AND SPECIFICATIONS

CONTRACTOR TO VERIFY THAT FOOTING ELEVATIONS AND PIER ELEVATION PROVIDED HEREIN ARE CONSISTENT WITH THE TOWER DESIGN REQUIREMENTS

14. MATERIALS
NATIVE GRAVEL MATERIAL MAY BE USED FOR TRENCH BACKFILL WHERE SELECT MATERIAL IS NOT SPECIFIED. GRAVEL MATERIAL FOR CONDUIT TRENCH BACKFILL SHALL NOT CONTAIN ROCK GREATER THAN 2 INCHES IN DIAMETER.

BANK OR CRUSHED GRAVEL SHALL CONSIST OF TOUGH, DURABLE PARTICLES OF CRUSHED OR UNCRUSHED GRAVEL FREE OF SOFT, THIN, ELONGATED OR LAMINATED PIECES AND MEET THE GRADATION

FILL SHOULD MEET THE FOLLOWING MATERIAL PROPERTY REQUIREMENTS

ACCEPTABLE LOCATION FOR PLACEMENT

	ACCEPTABLE ECONTION OF PACENCIN		
STRUCTURAL F	TO BE USED BENEATH FOOTINGS AND SLABS-ON-GRADE, AND OTHER AREAS AS APPROPRIATE OR AS DIRECTED BY THE GEOTECHNICAL ENGINEER OR HIS/HER REPRESENTATIVE. THE MATERIAL SHALL CONSIST OF HARD, INERT, DURABLE PARTICLES OF STONE AND COARSE SAND. IT SHALL BE FREE FROM ICE AND SNOW, ROOTS, SURFACE COATINGS, SOD, LOAM, CLAY, RUBBISH, AND OTHER DELETERIOUS OR ORGANIC MATTER, AND SHALL CONFORM TO THE FOLLOWING GRADATION REQUIREMENTS.		
PERCENT PASS	ING BY WEIGHT		
SIEVE SIZE STRUCTURAL FILL 3° 100 ½* 50-85 NO 4 40-75 NO 50 8-28 NO 200 0-10			
FILL TYPE	ACCEPTABLE LOCATION FOR PLACEMENT		
CRUSHED STON	THE MATERIAL SHALL CONSIST OF ANGULAR FRAGMENTS OF CRUSHED ROCK OR DURABLE CRUSHED GRAVEL STONE. IT SHALL BE FREE FROM LOAM, CLAY, OR OTHER DELETERIOUS OR ORGANIC MATTER, AND SHALL CONFORM TO THE FOLLOWING GRADATION REQUIREMENTS:		

PERCENT PASSING BY WEIGHT

SIEVE SIZE STRUCTURAL FILL 10-50

STRUCTURAL FILL AND CRUSHED STONE SHOUL BE PLACED IN LOOSE LIFTS NOT EXCEEDING 8' IN DEPTH, AND COMPACTED TO AT LEAST 95% OF ITS MAXIMUM DRY DENSITY, AND WITHIN 2% OF OPTIMUM MOISTURE CONTENT, AS DETERMINED BY ASTM D1557, METHOD C (MODIFIED PROCTOR)

#### SEDIMENTATION/EROSION

- 1. THE CONTRACTOR SHALL MINIMIZE DISTURBANCE TO THE EXISTING SITE DURING CONSTRUCTION EROSION CONTROL MEASURES SHALL BE IN CONFORMANCE WITH THE 2002 CONNECTICUT GUIDLINES FOR SOIL EROSION AND SEDIMENT CONTROL.
- 2. CONTRACTOR SHALL PERFORM CONSTRUCTION SEQUENCING SUCH THA' EARTH MATERIALS ARE EXPOSED FOR A MINIMUM OF TIME BEFORE THEY ARE COVERED, SECDED, OR OTHERWISE STABILIZED TO PREVENT EROSION. THE FOLLOWING GENERAL CONDITIONS SHALL BE OBSERVED.
- A. LIMITS OF CLEARING AND GRUBBING SHALL BE CLEARLY MARKED BEFORE COMMENCING WITH SUCH WORK
- B. EXISTING VEGETATION TO REMAIN SHALL BE PROTECTED AND REMAIN UNDISTURBED
- C. CLEARING AND GRADING SHALL BE SCHEDULED SO AS TO MINIMIZE THE SIZE OF EXPOSED AREAS AND THE LENGTH OF TIME THAT AREAS ARE EXPOSED.
- D. TOPSOIL SHALL BE SPREAD TO FINISH GRADES AND SEEDED AS SOON AS FINISHED GRADES ARE ESTABLISHED. STRAW MULCH, JUTE NETTING OR MATS SHALL BE USED WHERE THE NEW SEED IS PLACED.
- E. THE LENGTH AND STEEPNESS OF CLEARED SLOPES SHALL BE MINIMIZED TO REDUCE RUNOFF VELOCITIES.
- F. RUNOFF SHALL BE DIVERTED AWAY FROM CLEARED SLOPES
- G. ALL SEDIMENT SHALL BE TRAPPED ON THE SITE
- 3. SEDIMENTATION AND EROSION CONTROL (SEC) MEASURES SHOWN SHALL BE INSTALLED PRIOR TO LAND CLEARING, EXCAVATION OR GRADING OPERATIONS. REQUIREMENTS SPECIFIED SHALL BE MET PRIOR TO COMMENCING EARTHWORK
- IT IS THE CONTRACTOR'S RESPONSIBILITY TO MAINTAIN SEC MEASURES THROUGHOUT DURATION OF PROJECT UNTIL DISTURBED LAND IS THOROUGHLY
- FAILURE OF THE SEC SYSTEMS SHALL BE CORRECTED IMMEDIATELY AND SUPPLEMENTED WITH ADDITIONAL MEASURES AS NEEDED
- VEGETATIVE SEEDING: UON, AREA TO BE SEEDED SHALL BE LOOSE AND FRIABLE TO A DEPTH OF 3". TOPSOIL SHALL BE LOOSENED BY RAKING OR DISKING BEFORE SEEDING APPLY 50 Lbs OF DOLOMITIC LIMESTONE AND 25 Lbs OF 10-10-10 FERTILIZER PER 1000 SF. HARROW LIME AND FERTILIZER INTO LOOSE SOIL. APPLY COMMON BERMUDA AND RYE GRASS AT 50 Lbs/ACRE USE CYCLONE SEED DRILL CULTIPACKER SEEDER OR HYDROSEEDER (SEED & FERTILIZER SLURRY) FOR STEEP SLOPES. IRRIGATE UNTIL VEGETATION IS COMPLETELY ESTABLISHED
- PRIOR TO STARTING ANY OTHER WORK ON THE SITE. THE CONTRACTOR SHALL PHOR TO STAINING ANY OTHER WORK ON THE SITE. THE CONTRACTION SYNCHYLOR OF THE STAIL FROSION CONTROL MEA'S AS SHOWN ON THE PLANS AND AS IDENTIFIED IN FEDERAL, STATE, AND LOCAL ASPROVAN ODOLMENTS PERTAINING TO THIS PROJECT.
- 8. INSPECT AND MAINTAIN EROSION CONTROL MEASURES, AND REMOVE SEDIMENT THEREFROM ON A WEEKLY BASIS AND WITHIN TWELVE HOURS AFTER EACH STORM EVENT AND DISPOSE OF SEDIMENTS IN AN UPLAND AREA SUCH THAT THEY DO NOT ENCUMBER OTHER DRAINAGE STRUCTURES AND PROTECTED AREAS.
- 9. CONTRACTOR SHALL BE FULLY RESPONSIBLE TO CONTROL CONSTRUCTION SUCH THAT SEDIMENTATION SHALL NOT AFFECT REGULATORY PROTECTED AREAS, WHETHER SUCH SEDIMENTATION IS CAUSED BY WATER, WIND, OR DIRECT DEPOS IT.
- 10. UPON COMPLETION OF CONSTRUCTION AND ESTABLISHMENT OF PERMANENT GROUND COVER, CONTRACTOR SHALL REMOVE AND DISPOSE OF EROSION CONTROL MEASURES AND CLEAN SEDIMENT AND DEBRIS FROM ENTIRE DRAINAGE SYSTEMS
- 11 APPROPRIATE MEANS SHALL BE USED TO CONTROL DUST DURING CONSTRUCTION
- 12. A STABILIZED CONSTRUCTION ENTRANCE SHALL BE MAINTAINED TO PREVENT SOIL AND LOOSE DEBRIS FORM BEING TRACKED ONTO LOCAL BOADS. THE CONSTRUCTION ENTRANCE SHALL BE MAINTAINED UNTIL THE SITE IS PERMANENTLY STABILIZED
- 13 CONTRACTOR SHALL MINIMIZE DISTLIBRANCE TO EXISTING SITE DURING CONSTRUCTION EROSION CONTROL MEASURES SHALL BE IN CONFORMACE WITH THE STATE OF CONNECTICUT GUIDELINES FOR EROSION AND SEDIMENT CONTROL, AS AMENIFED.
- 14. TEMPORARY SILT FENCE EROSION CONTROL BARRIER SHALL BE MAINTAINED THROUGHOUT SITE CONSTRUCTION. STOCKPILE ON SITE 100 FT. OF SILT FENCE FOR EMERGENCY USE. TEMPORARY EROSION BARRIERS SHALL REMAIN IN PLACE UNTIL PERMANENT VEGETATIVE GROUND COVER IS ESTABLISHED.
- 15. ALL DISTURBED AREAS OUTSIDE THE LIMITS OF THE EQUIPMENT LEASE AREA SHALL BE PERMANENTLY ESTABLISHED WITH A VEGETATIVE GROUND COVER.
- 16. STILLING BASIN SHALL BE UTILIZED FOR ANY DE-WATERING DISCHARGE WHICH MAY OCCUR DURING CONSTRUCTION OPERATIONS.
- 17. PROPOSED CONSTRUCTION IMPACTS AND PERMANENT IMPROVEMENTS SHALL NOT SIGNIFICANTLY IMPACT STORM WATER RUNOFF PATTERNS, VOLUME OR PEAK FLOW RATES. THE FLAT GRADE OF THE EQUIPMENT COMPOUND AND STONE SURFACE WILL PROMOTE STORM WATER INFILTRATION
- 18. CONTRACTOR SHALL INSTALL ALL EROSION AND SEDIMENTATION CONTROL MEASURES PRIOR TO ANY GRADING ACTIVITIES IN LOCATIONS SHOWN ON THESE
- 19 SILT FENCES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST DAILY DURING PROLONGED RAINFALL. ANY REPAIRS THAT ARE REQUIRED SHALL
- 20. IF THE FABRIC ON A SILT FENCE SHOULD DECOMPOSE OR BECOME INEFFECTIVE DURING THE EXPECTED LIFE OF THE FENCE, THE FABRIC SHALL BE REPLACED PROMPTLY
- 21 SEDIMENT DEPOSITS SHOULD BE INSPECTED AFTER EVERY STORM EVENT. THE DEPOSITS SHOULD BE REMOVED WHEN THEY REACH APPROXIMATELY ONE-HALF THE HEIGHT OF THE
- 22. SEDIMENT DEPOSITS THAT ARE REMOVED OR LEFT IN PLACE AFTER THE FABRIC HAS BEEN REMOVED SHALL BE GRADED TO CONFORM WITH THE EXISTING TOPOGRAPHY AND
- 23. NO GREATER THAN 80,000 SQUARE FEET OF LAND SHALL BE EXPOSED AT ANY ONE TIME DURING DEVELOPMENT, WHEN LAND IS EXPOSED DURING DEVELOPMENT. THE EXPOSURE SHOULD BE KEPT TO THE SHORTEST PRACTICAL PERIOD OF TIME AND SHALL NOT EXCEED 10 DAYS, LAND SHOULD NOT BE LEFT EXPOSED DURING THE WINTER MONTHS.

24. ANY DISTURBED AREAS WHICH ARE TO BE LEFT TEMPORARILY, AND WHICH WILL BE REGRADED LATER DURING CONSTRUCTION SHALL BE MACHINE HAY MULCHED AND SEEDED WITH RYE GRASS TO PREVENT EROSION. HAY OR STRAW MULCH SHALL BE APPLIED TO ALL FRESHLY SEEDED AREAS AT A RATE OF 2 TONS PER ACRES BALLES SHALL BE UNSPOLLED, AIR-DRIED, AND FREE FROM WEED, SEEDS, AND ANY COARSE MATERIAL.

#### STRUCTURAL NOTES & SPECS

- CONTRACTORS SHALL VERIFY ALL DIMENSIONS AND CONDITIONS IN THE FIELD PRIOR TO FABRICATION AND ERECTION OF ANY MATERIAL. THE ENGINEER SHALL BE NOTIFIED OF ANY CONDITIONS WHICH PRECLUDE COMPLETION OF THE WORK IN ACCORDANCE WITH THE CONTRACT DOCUMENTS.
- DESIGN AND CONSTRUCTION OF STRUCTURAL STEEL SHALL CONFORM TO LATEST EDITION OF THE AMERICAN INSTITUTE OF STEEL CONSTRUCTION 'SPECIFICATION FOR THE DESIGN, FABRICATION AND ERECTION OF STRUCTURAL STEEL FOR
- STRUCTURAL AND MISCELLANEOUS STEEL SHALL CONFORM TO
- STEEL PIPE SHALL CONFORM TO ASTM A500 GRADE B STEEL IPE DIAMETERS NOTED ON THE DRAWINGS ARE NOMINAL
- STRUCTURAL CONNECTION BOLTS SHALL CONFORM TO ASTM A325. ALL BOLTS SHALL BE 3/4\* DIAMETER MINIMUM AND SHALL HAVE MINIMUM OF TWO BOLTS, UNLESS NOTED OTHERWISE ON THE DRAWINGS. LOCK WASHER ARE NOT PERMITTED FOR A325. STEEL ASSEMBLIES
- NON-STRUCTURAL CONNECTIONS FOR STEEL GRATING MAY USE 5/8" DIAMETER GALVANIZED ASTM A 307 BOLTS UNLESS OTHERWISE NOTED
- ALL STEEL MATERIAL EXPOSED TO WEATHER SHALL BE GALVANIZED AFTER FABRICATION IN ACCORDANCE WITH ASTM A123 "ZINC (HOT-DIPPED GALVANIZED) COATINGS" ON IRON AND STEEL PRODUCTS
- ALL BOLTS ANCHORS AND MISCELLANEOUS HARDWARE EXPOSED TO WEATHER SHALL BE GALVANIZED IN ACCORDANCE WITH ASTM A153 'ZINC COATING (HOT-DIP) ON IRON AND STEEL HARDWARE \*
- DAMAGED GALVANIZED SURFACES SHALL BE REPAIRED BY UP ALL DAMAGED GALVANIZED STEEL WITH COLD ZINC, "GALVANOX", "DRY GALV", "ZINC IT", OR APPROVED EQUIVALENT, IN ACCORDANCE WITH MANUFACTURERS GUIDELINES. TOUCH UP DAMAGED NON GALVANIZED STEEL WITH SAME PAINT APPLIED IN SHOP OR FIELD
- CONTRACTOR SHALL COMPLY WITH AWS CODE FOR PROCEDURES, APPEARANCE AND QUALITY OF WELDS, AND WELDING PROCESSES SHALL BE QUALIFIED IN ACCORDANCE WITH AWS "STANDARD QUALIFICATION PROCEDURES. ALL WELDING SHALL BE DONE USING E70XX ELECTRODES AND WELDING SHALL CONFORM TO AISC AND D1.1. WHERE FILLET WELD SIZES ARE NOT SHOWN. PROVIDE THE MINIMUM SIZE PER TABLE J2.4 IN THE AISC "MANUAL OF STEEL CONSTRUCTION" 9TH EDITION. AT THE COMPLETION OF WELDING, ALL DAMAGE TO GALVANIZED COATING SHALL BE REPAIRED. SEE NOTE 9.
- THE ENGINEER SHALL BE NOTIFIED OF ANY INCORRECTLY FABRICATED. DAMAGED OR OTHERWISE MISEITTING OR NON. CONFORMING MATERIALS OR CONDITIONS TO REMEDIAL OR CORRECTIVE ACTION. ANY SUCH ACTION SHALL REQUIRE ENGINEER REVIEW.

#### CONCRETE NOTES

- 1. ALL CONCRETE CONSTRUCTION SHALL BE DONE IN ACCORD WITH AMERICAN CONCRETE INSTITUTE (ACI) CODES 301 & 318, LATEST
- 2. TOWER FOUNDATION WORK SHALL BE IN ACCORDANCE WITH TOWER MANUFACTURER'S DESIGNS AND SPECIFICATIONS
- 3. ALL CONCRETE USED SHALL BE 4000 PSI (28 DAY COMP STRENGTH) THE CONCRETE MIX SHALL BE BASED ON USING THE FOLLOWING MATERIALS AND PARAMETERS:

ASTM C150, T1 ASTM C33, 1 INCH MAX POTABLE PORTLAND CEMENT ADMIXTURE: NON-CHLORIDE 4 INCH

UNLESS NOTED OTHERWISE \*ALL CONCRETE EXPOSED TO FREEZING WEATHER SHALL CONTAIN ENTRAINED AIR PER ACI 211 TABLE 4.2.1 OF ACI 318-95

- 4. ALL REINFORCING STEEL SHALL BE ASTM A615, GR 60 (DEFORMED)
  UNLESS NOTED OTHERWISE. WELDED WIRE FABRIC SHALL CONFORM TO
  ASTM A185 WELDED STEEL WIRE FABRIC UNLESS NOTED OTHERWISE.
  SPLICES SHALL BE CLASS 8' AND ALL HOOKS SHALL BE ACI STANDARD
  UND. REINFORCING BARS SHALL BE COLD BENT WHERE REQUIRED AND TIED (NOT WELDED).
- 5. THE FOLLOWING MINIMUM CONCRETE COVER SHALL BE PROVIDED FOR 5. THE POLLOWING MINIMUM CONCRETE COVER STALL BE PROV REINFORCING STEEL UNLESS SHOWN OTHERWISE ON DRAWINGS CONCRETE CAST AGAINST EARTH = 3 IN CONCRETE EXPOSED TO EARTH OR WEATHER

#6 AND LARGER = 2 IN.
#5 AND SMALLER = 1 1/2 IN.
CONCRETE NOT EXPOSED TO EARTH OR WEATHER OR NOT CAST AGAINST THE GROUND: SLAB AND WALL = 3/4 IN BEAMS AND COLUMNS = 1 1/2 IN

- 6. A 3/4 IN. CHAMFER SHALL BE PROVIDED AT ALL EXPOSED EDGES OR CONCRETE, UNO, IN ACCORDANCE WITH ACI 301 SECTION 4.2
- 7. CONCRETE SHALL BE PLACED IN A UNIFORM MANNER AND
- 8 CONCRETE FOOTINGS SHALL BE CAST AGAINST LEVEL, COMPACTED, NON-FROZEN BASE SOIL FREE OF STANDING WATER.

9. APPLY A QUALITY CONCRETE SEALER SUCH AS THEROSEAL TO EXPOSED CONCRETE IN ACCORDANCE WITH MANUFACTURERS APPLICATIONS DIRECTIONS

#### SITE NOTES

- ALL DIMENSIONS, ELEVATIONS AND EXISTING CONDITIONS SHOWN ON 1. ALL DIMENSIONS, ELEVATIONS AND EXISTING CONDITIONS SHOWN ON THE DRAWINGS SHALL BE VERIFIED BY THE CONTRACTOR AND THE TESTING AGENCY PRIOR TO BEGINNING ANY MATERIAL ORDERING, FABRICATION OR CONSTRUCTION WORK ON THIS PROJECT. ANY DISCREPANCIES SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE OWNER AND THE OWNERS ENGINEER. THE DISCREPANCIES MUST BE RESOLVED BEFORE THE CONTRACTOR IS TO PROCEED WITH THE WORK. THE CONTRACTOR IS TO PROCEED WITH THE WORK. CONSTRUCTION. THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES AND PROCEDURES. OBSERVATION VISITS TO THE SITE BY THE OWNER AND/OR THE ENGINEER SHALL NOT INCLUDE INSPECTION OF THE PROTECTIVE MEASURES OR THE CONSTRUCTION PROCEDURES.
- 2. DAMAGE BY THE CONTRACTOR TO UTILITIES OR PROPERTY OF OTHERS, INCLUDING EXISTING PAVEMENT AND OTHER SURFACES DISTURBED BY THE CONTRACTOR DURING CONSTRUCTION SHALL BE REPAIRED TO PRE-CONSTRUCTION CONDITIONS BY THE CONTRACTOR AT NO ADDITIONAL COST TO THE CLIENT, FOR GRASSED AREAS, SEED AND MULCH SHALL BE ACCEPTABLE
- 3 THE CONTRACTOR SHALL REWORK (DRY SCARIEY ETC.) ALL MATERIAL 3. THE CONTRACTOR SHALL REWORK (DRY, SCARIFY, ETC.) ALL MATERIAL NOT SUITABLE FOR SUBGRADE IN ITS PRESENT STATE. IF THE MATERIAL, AFTER REWORKING, REMAINS UNSUITABLE THEN THE CONTRACTOR SHALL UNDERCUT THIS MATERIAL, AND REPLACED WITH APPROVED MATERIAL AT HIS EXPENSE. ALL SUBGRADES SHALL BE PROOF ROLLED WITH A FULLY LOADED TANDEM AXLE DUMP TRUCK PRIOR TO PAWING. ANY SOFT MATERIAL SHALL BE REWORKED AND REPLACED.
- 4. THE CONTRACTOR IS REQUIRED TO MAINTAIN ALL DITCHES, PIPES, AND OTHER DRAINAGE STRUCTURES FREE FROM OBSTRUCTION UNTIL WORK IS ACCEPTABLE BY THE OWNER. THE CONTRACTOR IS RESPONSIBLE FOR ANY DAMAGES CAUSED BY FAILURE TO MAINTAIN DRAINAGE STRUCTURES IN OPERABLE CONDITION.
- ALL DIMENSIONS SHALL BE VERIFIED WITH THE PLANS (LATEST REVISION) PRIOR TO COMMENCING CONSTRUCTION NOTIFY THE OWNER IMMEDIATELY IF DISCREPANCIES ARE DISCOVERED. THE CONTRACTOR SHALL HAVE A SET OF APPROVED PLANS AVAILABLE AT THE SITE AT ALL TIMES WHEN WORK IS BEING PERFORMED. A DESIGNATED RESPONSIBLE EMPLOYEE SHALL BE AVAILABLE FOR CONTACT BY GOVERNING AGENCY
- 6. CONTRACTOR SHALL SECURE ALL NECESSARY PERMITS FOR THIS PROJECT FROM ALL APPLICABLE GOVERNMENTAL AGENCIES (NOT SUPPLIED BY OWNER).
- ANY PERMITS WHICH MUST BE OBTAINED SHALL BE THE CONTRACTORS RESPONSIBILTY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ABIDING BY ALL CONDITIONS AND REQUIREMENTS OF THE PERMITS (NOT SUPPLIED
- 8. ALL WORK SHALL BE IN ACCORDANCE WITH LOCAL CODES AND THE LATEST APPLICABLE CODES AND STANDARDS
- 9. THE CONTRACTOR SHALL NOTIFY THE APPLICABLE JURISDICTIONAL (STATE, COUNTY, OR CITY) ENGINEER 24 HOURS PRIOR TO BEGINNING OF CONSTRUCTION.
- 10. CONTRACTOR RESPONSIBLE FOR CLOSING AND FILING ALL PERMITS ASSOCIATED WITH THE SITE.
- 11. THE SITE SHALL BE GRADED TO CAUSE SURFACE WATER TO FLOW AWAY FROM THE EQUIPMENT AND TOWER AREAS
- 12. ALL EXISTING AREAS DISTURBED BY CONSTRUCTION ACTIVITIES SHALL BE RESTORED TO MATCH PRECONSTRUCTION CONDITIONS. 13. THE CONTRACTOR SHALL CONTACT "CALL BEFORE YOU DIG" AT LEAST 48 HOURS PRIOR TO CONSTRUCTION ACTIVITIES COMMENCING.

HOMELAND TOWERS 22 SHELTER ROCK LANE



**BUILDING C** 

3 SADDLEBROOK DRIVE PHONE: (860)-663-1697 KILLINGWORTH, CT 06419 FAX: (860)-663-0935 WWW-ALLPOINTSTECH.COM

	T ETTINITY DO COME.T.T.				
NO	DATE	REVISION			
0	01/13/17	FOR REVIEW: RCB			
1					
2		,			
3					
4					
5					
6					

DESIGN PROFESSIONALS OF RECORD PROF: SCOTT M CHASSE P.F.

COMP: ALL-POINTS TECHNOLOGY CORPORATION ADD: 3 SADDI EBROOK DRIVE KILLINGWORTH, CT 06419

TOWN OF BROOKFIELD ADDRESS: TOWN HALL COMPLEX PO BOX 5106 BROOKFIELD, CT 06804

HOMELAND TOWERS "BROOKFIELD CT777"

SITE 100 POCONO ROAD ADDRESS: BROOKFIELD, CT 06804 APT FILING NUMBER: CT283150

DRAWN BY: DATE: 01/04/17 CHECKED BY: SMC

