

CPV Towantic, LLC
c/o Competitive Power Ventures, Inc.
50 Braintree Hill Office Park, Suite 300
Braintree, MA 20184

April 1, 2017

Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

Attention: Melanie Bachman, Esq., Acting Executive Director

RE: Docket 192B: CPV Towantic, LLC, Quarterly Progress Report, Q1-2017

Ladies and Gentlemen:

Pursuant to Condition No. 5.a of the Connecticut Siting Council's Decision and Order, dated May 14, 2015, CPV Towantic, LLC ("the Project") hereby submits its Quarterly Progress Report for the 1st Quarter of 2017.

Permits

- The Connecticut DOT approved the Windsor Locks to site Heavy Haul Route.
- Received revised FAA permit optimizing the FAA lighting required for the site on February 23, 2017.

Appeal/ CSC Activities:

- On January 17, 2017, the Connecticut Supreme Court held oral arguments in the *Middlebury v. Connecticut Siting Council* case.
- Eversource submitted Petition 1291 for the 1710 & 1730 transmission line upgrade project on February 21 to the Connecticut Siting Council.

Construction:

- The EPC contractor has all major foundations completed as well as the underground work for piping and electrical. The erection of structural steel for Unit 1 HRSG is completed as well as majority of internal tubing set. The structural steel for Unit 2 HRSG is completed and installation of boiler tubes have commenced. The ACC has a total of six fan cells placed and the supporting structural steel erection continues. Unit 1 Generator arrived on-site 3/13/17 and Combustion Turbine 1 on 3/27/17. Significant progress has been made on the

Administration Building and Steam Turbine Building. Eversource is roughly 39% complete with the switchyard construction activities and is trending towards the 8/1/2017 backfeed milestone.

Please contact Colin Kelly at (617) 480-8304 or Franca DeRosa at Brown Rudnick LLP at (860) 509-6500 with questions regarding the Project or this report.

Sincerely,

CPV Towantic, LLC

By:

Name: Colin Kelly

Title: Authorized Signatory

